

Dryer - Commissioning Report

Dryer - Type and Serial No.	Commissioned By and Date
Type: TAC-400	Name: MD.KABIR HOSSEN, MD. JAHIDUL ISLAM
Serial No: 20230530005	Training Passport Number: N/A
	Date (dd/mm/yyyy): 31.07.2023

Options Fitted / Installed			
Receiver:	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	Condensate Drain Valve:	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>
Receiver Size (Litres): 3000L		By-pass Installed:	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>
Receiver Drain Valve:	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	Local / Remote Control:	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>
Water Separator:	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>	Flow Control Device:	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>
Pre-Filter:	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	Compressor Details	
Pre-Filter Type:	CF0372N3B X2	Oil Free Compressor's:	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>
Pre-filter Sizes:	37.2 m3/min	Max Flow Rate: 20.8	m ³ /hr <input checked="" type="checkbox"/> m ³ /min <input type="checkbox"/> CFM <input type="checkbox"/>
After Filter:	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	Voltage: 393, 396, 392 V	
After Filter Type:	CF0372N3C X2	Amperage: 14.66, 14.78, 14.47 A	

Site Details	Sales Co. / Distributor Details
Company: EOS TEXTILE MILLS LTD.	Sales Co. / Distributor: TRIDENT AGENCY LTD.
Address: PLOT 1-6,17-22 DHAKA EXPORT PROCESSING ZONE, SAVAR, DHAKA, BANGLADESH	Address: AWAL CENTER (9TH FLOOR), 34 KEMAL ATATURK AVENUE BANANI C/A, DHAKA, BANGLADESH.
Postcode: 1340	Postcode: 1213.
Contract: SURANJON DAS	Contract: MOHAMMAD ALI
Telephone: +880 1711283019	Telephone: +8802 9821377-80.
Email:	Email: info@tridentbd.com
	Commissioning Engineer: MD.KABIR HOSSEN, MD. JAHIDUL ISLAM
	Commissioning Date: 31.07.2023

Dryer Application	
FOR TEXTILE	

Site / Environmental Conditions	Installation Details
Clean Site Conditions: Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	Cable Size: 4X10 mm mm2
Installation Satisfactory: Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	Fuse Size: CIRCUIT BREAKER 25 amps
	Pipework Connections as per guidelines: Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>

If answered "No" (*), please give full details in "Further Comments" on page 3.

Operational Values			
Ambient Air Temperature:	44 °C <input checked="" type="checkbox"/> °F <input type="checkbox"/>	Dewpoint Switching:	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>
Inlet Air Temperature:	46 °C <input checked="" type="checkbox"/> °F <input type="checkbox"/>	Auto Fault Re-set:	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>
Inlet Pressure:	7.5 bar <input checked="" type="checkbox"/> psi <input type="checkbox"/>	Auto Restart:	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>
Outlet Pressure:	7 bar <input checked="" type="checkbox"/> psi <input type="checkbox"/>	Alarm / Trip Dewpoint:	N/A °C <input type="checkbox"/> °F <input type="checkbox"/>
Dewpoint:	14 °C <input type="checkbox"/> °F <input type="checkbox"/>	Alarm / Trip Pressure:	N/A bar <input type="checkbox"/> psi <input type="checkbox"/>
Purge Setting:	N/A bar <input type="checkbox"/> psi <input type="checkbox"/>	Alarm / Trip Temperature:	N/A °C <input type="checkbox"/> °F <input type="checkbox"/>
Hydrometer Installed:	N/A Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>	Service Due:	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>

Signatures	Print	Sign	Date (dd/mm/yyyy)
Operator:			
Training Completed: <input checked="" type="checkbox"/>			
Commissioning Engineer:	MD.KABIR HOSEN, MD. JAHIDUL ISLAM	MD.KABIR HOSEN, MD. JAHIDUL ISLAM	31.07.2023
Customer / End User:	SURANJON DAS	SURANJON DAS	31.07.2023

Further Comments:	



If possible, and where applicable, please supply photographic evidence of fault/failure