

Dryer - Commissioning Report

Dryer - Type and Serial No.	Commissioned By and Date
Type: TAC-150	Name: MD.SOHEL RANA
Serial No: 20220725014	Training Passport Number: N/A
	Date (dd/mm/yyyy): 05.07.2023

Options Fitted / Installed			
Receiver: N/A	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	Condensate Drain Valve:	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>
Receiver Size (Litres):	1000L	By-pass Installed:	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>
Receiver Drain Valve:	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	Local / Remote Control:	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>
Water Separator:	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>	Flow Control Device:	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>
Pre-Filter:	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	Compressor Details	
Pre-Filter Type:	CE0096GB	Oil Free Compressor's:	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>
Pre-filter Sizes:	9.6 m ³ /min	Max Flow Rate: 7.0	m ³ /hr <input type="checkbox"/> m ³ /min <input checked="" type="checkbox"/> CFM <input type="checkbox"/>
After Filter:	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	Voltage: 402, 402, 399	
After Filter Type:	CE0096GC	Amperage: 6.83, 6.55, 6.23	

Site Details	Sales Co. / Distributor Details
Company: ARGON SPINNING MILLS LTD.	Sales Co. / Distributor: TRIDENT AGENCY LTD.
Address: NIZAMPUR, HABIGONJ, BANGLADESH	Address: AWAL CENTER (9TH FLOOR), 34 KEMAL ATATURK AVENUE BANANI C/A, DHAKA, BANGLADESH.
Postcode: 3300	Postcode: 1213.
Contract: MD. JAFOR	Contract: MOHAMMAD ALI
Telephone: +880 1713049229	Telephone: +8802 9821377-80.
Email: jaforiqbalkh@gmail.com	Email: info@tridentbd.com
	Commissioning Engineer: MD. SOHEL RANA
	Commissioning Date: 05.07.2023

Dryer Application
FOR SPINNING MILLS

Site / Environmental Conditions	Installation Details
Clean Site Conditions: Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	Cable Size: 4X2.5 mm mm2
Installation Satisfactory: Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	Fuse Size: CIRCUIT BREAKER 16 amps
	Pipework Connections as per guidelines: Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>

If answered "No" (*), please give full details in "Further Comments" on page 3.

Operational Values			
Ambient Air Temperature:	38 °C <input checked="" type="checkbox"/> °F <input type="checkbox"/>	Dewpoint Switching:	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>
Inlet Air Temperature:	37 °C <input checked="" type="checkbox"/> °F <input type="checkbox"/>	Auto Fault Re-set:	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>
Inlet Pressure:	6.9 bar <input checked="" type="checkbox"/> psi <input type="checkbox"/>	Auto Restart:	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>
Outlet Pressure:	6.8 bar <input checked="" type="checkbox"/> psi <input type="checkbox"/>	Alarm / Trip Dewpoint:	°C <input checked="" type="checkbox"/> °F <input type="checkbox"/>
Dewpoint:	3.7 °C <input checked="" type="checkbox"/> °F <input type="checkbox"/>	Alarm / Trip Pressure:	bar <input type="checkbox"/> psi <input checked="" type="checkbox"/>
Purge Setting:	N/A bar <input type="checkbox"/> psi <input type="checkbox"/>	Alarm / Trip Temperature:	°C <input checked="" type="checkbox"/> °F <input type="checkbox"/>
Hydrometer Installed:	N/A Yes <input type="checkbox"/> No <input type="checkbox"/>	Service Due:	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>

Signatures	Print	Sign	Date (dd/mm/yyyy)
Operator:	SHEIKH MOHYMINUL	SHEIKH MOHYMINUL	05.07.2023
Training Completed: <input checked="" type="checkbox"/>			
Commissioning Engineer:	MD. SOHEL RANA	MD. SOHEL RANA	05.07.2023
Customer / End User:	MR. JAFOR	MR. JAFOR	05.07.2023

Further Comments:
 



If possible, and where applicable, please supply photographic evidence of fault/failure