

Dryer - Commissioning Report

Dryer - Type and Serial No.				Commissioned By and Date					
Type: TAC-150				Name: MD.SOHEL RANA					
Serial No: 20231014001				Training Passport Number: N/A					
				Date (dd/mm/yyyy): 30.12.2023					
Options Fitted / Installed									
Receiver:	Yes 🔽	No [Condensate Drain Valve:	Yes	V	No		
Receiver Size (Litres): 3000L				By-pass Installed:	Yes		No	7	
Receiver Drain Valve:	Yes 🗹	No [Local / Remote Control:	Yes		No	7	
Water Separator:	Yes 🔽	No [Flow Control Device:	Yes		No	7	
Pre-Filter:	Yes 🔽	No [Compressor Details					
Pre-Filter Type:	TAF-200T			Oil Free Compressor's:	Yes		No	7	
Pre-filter Sizes:	20.00 m3/r	min		Max Flow Rate: 11.0 m³/h	m³/m	in \square	CFM	1 🗆	
After Filter:	Yes 🔽	No [Voltage:395, 393, 385 V					
After Filter Type:	TAF-200A			Amperage: 6.54,5.94,5.33					
Site Details				Sales Co. / Distributor Details					
Company:KC SPINNING MILLS LTD.				Sales Co. / Distributor: TRIDENT AGENC	Y LTD.				
Address: 117 GODNAIL,SIDDIRGONJ,NARAYANGONJ- 1400				Address: AWAL CENTER (9TH FLOOR), 34 KEMAL ATATURK AVENUE BANANI C/A, DHAKA, BANGLADESH.					
Postcode: 1400			Postcode: 1213.						
Contract: MD.SAHIN ALAM				Contract: MOHAMMAD ALI					
Telephone:01774432878				Telephone: +8802 9821377-80.					
Email: shaheenkcsm@gmail.com			Email: info@tridentbd.com						
				Commissioning Engineer: MD.SOHEL RA	NA				
				Commissioning Date: 30.12.2023					

Dryer Application										
SPINNING MILLS										
Site / Environmental Conditions						Installation Details				
Clean Site Conditions:		Yes	V	No		Cable Size: 4.1 rm mm2			mm2	
Installation Satisfactory:		Yes		No	V	Fuse Size: CIRCUIT BREAKER 20 amps				
						Pipework Connect	tions as per guidelines:	Yes 🗹	No 🗆	
If answered "No" (*), please give full de	etails in "Fu	ırther C	Comm	ents" on	page 3.					
Operational Values										
Ambient Air Temperature:	27	°C	✓	°F		Dewpoint Switch	ing:	Yes 🗆	No 🗵	
Inlet Air Temperature:	33	°C	V	°F		Auto Fault Re-se	et:	Yes	No 🗵	
Inlet Pressure:	8.5	bar	V	psi		Auto Restart:		Yes 🗸	No 🗆	
Outlet Pressure:	8	bar	7	psi		Alarm / Trip Dew	point: N/A	°C 🔽	°F □	
Dewpoint:	2.8	°C		°F		Alarm / Trip Pres	ssure: N/A	bar 🗆	psi 🗆	
Purge Setting:	N/A	bar		psi		Alarm / Trip Tem	perature: N/A	°C □	°F □	
Hydrometer Installed:	N/A	Yes		No	7	Service Due:		Yes	No 🗵	
						1				
Signatures		Prin	t				Sign	Date (dd/n	nm/yyyy)	
Operator:										
Trainning Completed:	V									
Commissioning								30.12.2023		
Engineer:		MD.SOHEL			SOHE	L RANA	MD. SOHEL RANA	30.12	2.2023	
Customer / End User:										
		MD.SHAHIN /			HAHII	N ALOM	MD.SHAHIN ALOM 30.1		2.2023	
Further Comments:										



If possible, and where applicable, please supply photographic evidence of fault/failure