

Lubricated Screw-Commissioning Report

Compressor - Type & Serial No.	Serial Numbers	
Type:TAS-30HB	Air End: BBT50936350	Starter Panel: S/N:
Serial No: 23090401	Motor Model: YE3-160L-2 S/N: 2023091063 Maker: ZHEJIANG HANSHENG MOTOR TECHNOLOGY CO.LTD.	Dryer Model : TAC-50 S/N : 20230516001 Pressure: 1.0 MPA
MAM6080M-W Code	Inverter (if applicable): Model: N/A S/N:N/A	Commissioned By and Date
N/A		Name: MD.ZAKIRUL ISLAM
Number: N/A	MAM6080M-W Controllar : Model: CK1111M011-6(ZHIQI) Box ID: 0011110582 S/N : 2309061217 MAM6080M-W Software Version: N/A	Training Passport Number: N/A
		Date: 16.11.2023

Options Fitted					
Base Load Select:	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>	Heat Recovery:	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
Air Filter Differential Pressure Switch:	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>	Canopy Heater:	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
Oil Filter Differential Pressure Switch:	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>	Oil Drip Pan:	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
Separator Differential Switch:	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>	Water Separator:	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
Aftercooler Discharge Temp. Probe:	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>			

Site Details	Sales Co. / Distributor Details
Company: CLARON FIBREOPTICS (BD) PRIVATE LTD.	Sales Co. Distributor: TRIDENT AGENCY LTD.
Address: BANGABANDHU HI-TECH CITY, KALIAKOIR,GAZIPUR. PostCode:1750	Address: AWAL CENTRE (9TH FLOOR), 34 KEMAL ATATURK AVENUE, BANANI C/A DHAKA, BANGLADESH. Postcode: 1213.
Contact: MD.SUMON	Contact: MUHAMMAD ALI
Telephone: +8801723-913483	Telephone: +8802 9821377-80.
Email:sumon060@gmail.com	Email: info@tridentbd.com
Industry Sector	Commissioning Engineer: MD.ZAKIRUL ISLAM
Industry Sector Code Number* 900	
*For Relevant Code Number please see list on page 3.	Commissioning Date: 16.11.2023

Compressor Application
FOR FIBREOPTICS

Options Fitted / Installed					
Receiver:	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Condensate Drain Valve:	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
Receiver Size (Litres):	1000L		By-pass Installed:	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>
Receiver Drain Valve:	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Local / Remote Control:	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
Water Separator:	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Flow Control Device:	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
Pre-filter	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Compressor Details:		
Pre-filter Type: TAF-060T			Oil Free Compressor/s:	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
Pre-filter Sizes: 6.0 m3/min			Max Flow Rate	3.3 m3/hr <input type="checkbox"/>	m3/min <input checked="" type="checkbox"/> CFM <input type="checkbox"/>
After Filter:	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Voltage: 239 V		
After Filter Type: TAF-060A			Amperage: 4.5		

Site / Environmental Conditions			Installation Details		
Clean Site Conditions:	Yes <input checked="" type="checkbox"/>	No* <input type="checkbox"/>	Cable Size:	2.5 RM	mm2
Installation Satisfactory:	Yes <input checked="" type="checkbox"/>	No* <input type="checkbox"/>	Fuse Size:	20	amps
			Pipework Connections as per guideline	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>

If answered "No" (*), please give full details in "Further Comments" on page 3.

Operational Values					
Ambient Air Temperature:	°C <input checked="" type="checkbox"/>	36 <input type="checkbox"/>	Dewpoint Switching:	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
Inlet Air Temperature:	°C <input checked="" type="checkbox"/>	33 °F <input type="checkbox"/>	Auto Fault Re-set:	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
Inlet Pressure:	bar <input checked="" type="checkbox"/>	6.7 <input type="checkbox"/>	Auto Restart:	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>
Outlet Pressure:	bar <input checked="" type="checkbox"/>	6.5 psi <input type="checkbox"/>	Alarm / Trip Dewpoint:	°C <input checked="" type="checkbox"/>	°F <input type="checkbox"/>
Dewpoint:	°C <input checked="" type="checkbox"/>	4.3 °F <input type="checkbox"/>	Alarm / Trip Pressure:	bar <input checked="" type="checkbox"/>	psi <input type="checkbox"/>
Purge Setting:	bar <input type="checkbox"/> N/A	psi <input type="checkbox"/>	Alarm / Trip Temperature:	°C <input checked="" type="checkbox"/>	°F <input type="checkbox"/>
Hydrometer Installed:	Yes <input type="checkbox"/> N/A	No <input checked="" type="checkbox"/>	Service Due:	Yes <input type="checkbox"/>	No <input checked="" type="checkbox"/>

Signatures	Print	Sign	Date (dd/mm/yyyy)
Operator:	SAJIB ISLAM	SAJIB	16.11.2023
Commissioning	MD.ZAKIRUL ISLAM	ZAKIRUL	16.11.2023
Customer / End User:	MD.SUMON REZA	SUMON	16.11.2023

Further Comments:

