

## **Dryer - Commissioning Report**

Dryer - Type and Serial No.		Commissioned By and Date						
Type: TAC-150				Name: MD.KABIR HOSSEN				
Serial No: 20220725018		Training Passport Number: N/A						
				Date (dd/mm/yyyy): 25.10.2023				
Options Fitted / Installed								
Receiver: N/A	Yes 🔽	No		Condensate Drain Valve:	Yes	<b>V</b>	No	
Receiver Size (Litres): Local				By-pass Installed:	Yes	<b>V</b>	No	
Receiver Drain Valve:	Yes 🔽	No		Local / Remote Control:	Yes		No	7
Water Separator: Local	Yes 🗆	No	1	Flow Control Device:	Yes		No	<b>7</b>
Pre-Filter: Local	Yes 🔽	No		Compressor Details				
Pre-Filter Type:				Oil Free Compressor's:	Yes		No	7
Pre-filter Sizes:				Max Flow Rate: 20.0 m³/h	m³/m	in 🗸	CFM	1 🗆
After Filter: Local	Yes 🔽	No		Voltage: 399, 398, 398 V				
After Filter Type:				Amperage: 6.70, 6.59, 6.34 A				
Site Details				Sales Co. / Distributor Details				
Company: PRAN RFL (HOBIGANJ II	NDUSTRIES	Sales Co. / Distributor: TRIDENT AGENCY LTD.						
Address: OLIPUR, HOBIGANJ, BAN	GLADESH	Address: AWAL CENTER (9TH FLOOR), 34 KEMAL ATATURK AVENUE BANANI C/A, DHAKA, BANGLADESH.						
Postcode: 330	0	Postcode: 1213.						
Contract: JONAYED				Contract: MOHAMMAD ALI				
Telephone:+88018446040001				Telephone: +8802 9821377-80.				
Email:				Email: info@tridentbd.com				
				Commissioning Engineer: MD.KABIR HOS	SSEN			
				Commissioning Date: 25.10.2023				

Dryer Application											
FOR FOOD AND BEVARAGE											
Site / Environmental Conditions					Installation Details						
Clean Site Conditions:		Yes	<b>V</b>	No		Cable Size:			4 rm ı	mm2	<u> </u>
Installation Satisfactory:		Yes	<b>V</b>	No		Fuse Size:	CIRCUIT BR	EAKE	R 20 a	amps	S
						Pipework Connect	ions as per guidelines:	Yes		No	
If answered "No" ( * ), please give full details in "Further Comments" on page 3.											
Operational Values											
Ambient Air Temperature:	37	°C	<b>✓</b>	°F		Dewpoint Switch	ing:	Yes	_ ı	No	<b>V</b>
Inlet Air Temperature:	41	°C	<b>V</b>	°F		Auto Fault Re-se	it:	Yes		No	<b>J</b>
Inlet Pressure:	7.1	bar	<b>V</b>	psi		Auto Restart:		Yes		No	<b>V</b>
Outlet Pressure:	7	bar	<b>✓</b>	psi		Alarm / Trip Dew	point: 20	°C	√ (	F	
Dewpoint:	8.6	°C		°F		Alarm / Trip Pres	sure: 400	bar		osi	<b>J</b>
Purge Setting:	N/A	bar		psi		Alarm / Trip Tem	perature: 18	°C	V (	F	
Hydrometer Installed:	N/A	Yes		No	7	Service Due:		Yes	✓ I	No	
		•									
Signatures		Prin	t				Sign	Date	(dd/m	m/y	ууу)
Operator:											
Trainning Completed:	<b>V</b>										
Commissioning				MDK	ا مام	IOCCEN	MD KADID LIGGGEN		25.40	2022	,
Engineer:		MD.KABIR HOS				JOSSEN	MD.KABIR HOSSEN	'	25.10.	ZUZ3	)
Customer / End User:								0			
		JONAYED				'Ευ	JONAYED	25.10.2023			



If possible, and where applicable, please supply photographic evidence of fault/failure