

Dryer - Commissioning Report

Dryer - Type and Serial No.	Commissioned By and Date
Type: TAC-120	Name: MD.KABIR HOSSEN
Serial No: 20220725012	Training Passport Number: N/A
	Date (dd/mm/yyyy): 05.04.2023

Options Fitted / Installed			
Receiver: N/A	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Condensate Drain Valve: Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>
Receiver Size (Litres): 1000L			By-pass Installed: Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>
Receiver Drain Valve:N/A	Yes <input checked="" type="checkbox"/>	No <input type="checkbox"/>	Local / Remote Control: Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>
Water Separator: Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>			Flow Control Device: Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>
Pre-Filter: Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>			Compressor Details
Pre-Filter Type: TAF-150T			Oil Free Compressor's: Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>
Pre-filter Sizes: 1.0 MICRON			Max Flow Rate: 9.0 m ³ /hr <input type="checkbox"/> m ³ /min <input checked="" type="checkbox"/> CFM <input type="checkbox"/>
After Filter: Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>			Voltage: 398, 402, 400
After Filter Type: TAF-150A			Amperage: 6.19, 5.94, 6.49

Site Details	Sales Co. / Distributor Details
Company: KHORSHED METAL INDUSTRIES LTD.	Sales Co. / Distributor: TRIDENT AGENCY LTD.
Address: SHIROMONI BSCIC, KHULNA, BANGLADESH	Address: AWAL CENTER (9TH FLOOR), 34 KEMAL ATATURK AVENUE BANANI C/A, DHAKA, BANGLADESH.
Postcode: 9100	Postcode: 1213.
Contract: MD. HAFIZUR RAHMAN	Contract: MOHAMMAD ALI
Telephone:+880 1755605759	Telephone: +8802 9821377-80.
Email:	Email: info@tridentbd.com
	Commissioning Engineer: MD. KABIR HOSSEN
	Commissioning Date: 05.04.2023

Dryer Application
FOR BATTERY FACTORY.

Site / Environmental Conditions	Installation Details
Clean Site Conditions: Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>	Cable Size: 4 rm mm2
Installation Satisfactory: Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>	Fuse Size: CIRCUIT BREAKER 10 amps
	Pipework Connections as per guidelines: Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>

If answered "No" (*), please give full details in "Further Comments" on page 3.

Operational Values			
Ambient Air Temperature:	37 °C <input checked="" type="checkbox"/> °F <input type="checkbox"/>	Dewpoint Switching:	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>
Inlet Air Temperature:	45 °C <input checked="" type="checkbox"/> °F <input type="checkbox"/>	Auto Fault Re-set:	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>
Inlet Pressure:	8.0 bar <input checked="" type="checkbox"/> psi <input type="checkbox"/>	Auto Restart:	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>
Outlet Pressure:	7.5 bar <input checked="" type="checkbox"/> psi <input type="checkbox"/>	Alarm / Trip Dewpoint:	25 °C <input checked="" type="checkbox"/> °F <input type="checkbox"/>
Dewpoint:	4.6 °C <input type="checkbox"/> °F <input type="checkbox"/>	Alarm / Trip Pressure:	400 bar <input type="checkbox"/> psi <input checked="" type="checkbox"/>
Purge Setting:	N/A bar <input type="checkbox"/> psi <input type="checkbox"/>	Alarm / Trip Temperature:	27 °C <input checked="" type="checkbox"/> °F <input type="checkbox"/>
Hydrometer Installed:	N/A Yes <input type="checkbox"/> No <input type="checkbox"/>	Service Due:	Yes <input checked="" type="checkbox"/> No <input checked="" type="checkbox"/>

Signatures	Print	Sign	Date (dd/mm/yyyy)
Operator:			
Training Completed: <input checked="" type="checkbox"/>			
Commissioning Engineer:	MD.KABIR HOSEN	MD.KABIR HOSEN	07.04.2023
Customer / End User:	MD.HAFIZUR RAHMAN	MD.HAFIZUR RAHMAN	07.04.2023

Further Comments:
 

If possible, and where applicable, please supply photographic evidence of fault/failure