

## Dryer - Commissioning Report

Dryer - Type and Serial No.	Commissioned By and Date
Type: TAC-30	Name: MD.SOHEL RANA
Serial No: 20220725002	Training Passport Number: N/A
	Date (dd/mm/yyyy): 11.05.2023

Options Fitted / Installed			
Receiver:	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	Condensate Drain Valve:	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>
Receiver Size (Litres):500 L		By-pass Installed:	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>
Receiver Drain Valve:	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>	Local / Remote Control:	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>
Water Separator: TAF-035C	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	Flow Control Device:	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>
Pre-Filter:	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	<b>Compressor Details</b>	
Pre-Filter Type:	TAF-035T	Oil Free Compressor's:	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>
Pre-filter Sizes:	3.5 m3/min	Max Flow Rate: 10.0	m <sup>3</sup> /hr <input type="checkbox"/> m <sup>3</sup> /min <input checked="" type="checkbox"/> CFM <input type="checkbox"/>
After Filter:	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	Voltage: 228 V	
After Filter Type:	TAF-035A	Amperage: 3.49 A	

Site Details	Sales Co. / Distributor Details
Company: C2C PHARMA	Sales Co. / Distributor: TRIDENT AGENCY LTD.
Address: YEARPUR, ASHULIA, BANGLADESH	Address: AWAL CENTER (9TH FLOOR), 34 KEMAL ATATURK AVENUE BANANI C/A, DHAKA, BANGLADESH.
Postcode: 1341	Postcode: 1213.
Contract: MD. AL-EMRAN	Contract: MOHAMMAD ALI
Telephone:+880 1955597804	Telephone: +8802 9821377-80.
Email:	Email: info@tridentbd.com
	Commissioning Engineer: MD. SOHEL RANA
	Commissioning Date: 11.05.2023

<b>Dryer Application</b>
FOR PHARMA





Site / Environmental Conditions	Installation Details
Clean Site Conditions: Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	Cable Size: 24 mm mm2
Installation Satisfactory: Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	Fuse Size: CIRCUIT BREAKER 220 amps
	Pipework Connections as per guidelines: Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>

If answered "No" ( \* ), please give full details in "Further Comments" on page 3.

Operational Values			
Ambient Air Temperature:	37 °C <input type="checkbox"/> °F <input type="checkbox"/>	Dewpoint Switching:	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>
Inlet Air Temperature:	°C <input type="checkbox"/> °F <input type="checkbox"/>	Auto Fault Re-set:	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>
Inlet Pressure:	bar <input type="checkbox"/> psi <input type="checkbox"/>	Auto Restart:	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>
Outlet Pressure:	bar <input type="checkbox"/> psi <input type="checkbox"/>	Alarm / Trip Dewpoint:	°C <input checked="" type="checkbox"/> °F <input type="checkbox"/>
Dewpoint:	6 °C <input checked="" type="checkbox"/> °F <input type="checkbox"/>	Alarm / Trip Pressure:	bar <input checked="" type="checkbox"/> psi <input type="checkbox"/>
Purge Setting:	bar <input checked="" type="checkbox"/> psi <input type="checkbox"/>	Alarm / Trip Temperature:	°C <input checked="" type="checkbox"/> °F <input type="checkbox"/>
Hydrometer Installed:	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>	Service Due:	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>

Signatures	Print	Sign	Date (dd/mm/yyyy)
Operator:	MD.RAKIB	MD.RAKIB	11.05.2023
Training Completed: <input checked="" type="checkbox"/>			
Commissioning Engineer:	MD. SOHEL RANA	MD. SOHEL RANA	11.05.2023
Customer / End User:	MD.AL-EMRAN	MD.AL-EMRAN	11.05.2023

Further Comments:



If possible, and where applicable, please supply photographic evidence of fault/failure