

Dryer - Commissioning Report

Dryer - Type and Serial No.	Commissioned By and Date
Type: TYX-085	Name: MD.MAHBUBUR RAHMAN
Serial No: HN221220	Training Passport Number: N/A
	Date (dd/mm/yyyy): 03.08.2023

Options Fitted / Installed			
Receiver: N/A	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	Condensate Drain Valve:	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>
Receiver Size (Litres): 2000 L		By-pass Installed:	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>
Receiver Drain Valve:N/A	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	Local / Remote Control:	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>
Water Separator: TAF-090C	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	Flow Control Device:	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>
Pre-Filter:	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	Compressor Details	
Pre-Filter Type:	TAF-090T	Oil Free Compressor's:	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>
Pre-filter Sizes:	9.0 m3/min	Max Flow Rate:	m ³ /hr <input type="checkbox"/> m ³ /min <input type="checkbox"/> CFM <input type="checkbox"/>
After Filter:	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	Voltage:	
After Filter Type:	TAF-090A	Amperage:	

Site Details	Sales Co. / Distributor Details
Company: FAIR ELECTRONICS LTD.	Sales Co. / Distributor: TRIDENT AGENCY LTD.
Address: VELANAGAR, NARSINGDI, BANGLADESH	Address: AWAL CENTER (9TH FLOOR), 34 KEMAL ATATURK AVENUE BANANI C/A, DHAKA, BANGLADESH.
Postcode: 1600	Postcode: 1213.
Contract: MD. NAHID	Contract: MOHAMMAD ALI
Telephone:+880 1777702114	Telephone: +8802 9821377-80.
Email: nahid.abdullah@fel.com.bd	Email: info@tridentbd.com
	Commissioning Engineer: MD. MAHBUB
	Commissioning Date: 03.08.2023



Dryer Application
FOR MOBILE MANUFACTURING COMPANY

Site / Environmental Conditions	Installation Details
Clean Site Conditions: Yes <input type="checkbox"/> No <input type="checkbox"/>	Cable Size: 2.5 mm mm2
Installation Satisfactory: Yes <input type="checkbox"/> No <input type="checkbox"/>	Fuse Size: CIRCUIT BREAKER 6 amps
	Pipework Connections as per guidelines: Yes <input type="checkbox"/> No <input type="checkbox"/>

If answered "No" (*), please give full details in "Further Comments" on page 3.

Operational Values			
Ambient Air Temperature:	30 °C <input checked="" type="checkbox"/> °F <input type="checkbox"/>	Dewpoint Switching:	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>
Inlet Air Temperature:	36 °C <input checked="" type="checkbox"/> °F <input type="checkbox"/>	Auto Fault Re-set:	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>
Inlet Pressure:	bar <input type="checkbox"/> psi <input type="checkbox"/>	Auto Restart:	Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>
Outlet Pressure:	bar <input type="checkbox"/> psi <input type="checkbox"/>	Alarm / Trip Dewpoint:	°C <input checked="" type="checkbox"/> °F <input type="checkbox"/>
Dewpoint:	-59 °C <input type="checkbox"/> °F <input type="checkbox"/>	Alarm / Trip Pressure:	bar <input checked="" type="checkbox"/> psi <input type="checkbox"/>
Purge Setting:	bar <input type="checkbox"/> psi <input type="checkbox"/>	Alarm / Trip Temperature:	°C <input checked="" type="checkbox"/> °F <input type="checkbox"/>
Hydrometer Installed:	Yes <input type="checkbox"/> No <input type="checkbox"/>	Service Due:	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>

Signatures	Print	Sign	Date (dd/mm/yyyy)
Operator:			
Training Completed: <input checked="" type="checkbox"/>			
Commissioning Engineer:	MD. MAHBUB	MD. MAHBUB	03.08.2023
Customer / End User:	MD. NAHID	MD. NAHID	03.08.2023

Further Comments:
 



If possible, and where applicable, please supply photographic evidence of fault/failure