

Lubricated Screw-Commissioning Report

K
V
K
V
ANI

Compressor Application											
FOR PLASTIC & TIN CONTAINER											
Oil Details											
Туре:											
Grade:											
Site/Environmental Conditions						Installation Details:					
Clean Site Conditions ?	Yes			No*		Cable Size:			25RM	mm²	2
Installation Satisfactory ?	Yes	V		No*		Fuse Size:		BRAK	ER 100	amp	os
Oil/Water [#] Leaks ?	Yes*	V		No		Water Quality Satisfactory ?#			Yes □ N/A	No*	
						Pipework Connections as per guidelines?			Yes 🗆	No*	V
*Please give full details in "Further Comments" of # Water-cooled models only	overleaf.					*Please give full details in "Further Comments" ove # Water-cooled models only	erleaf.				
Actual Values											
Internal Sump Pressure (B2):	bar	V	5.2	Мра		Volts On Load:	L1: :	387 L2:38	37.6 , L3: 387.1	Volt	s
Line/Network Pressure (B1):	bar	V	5.1	Мра		Voltage Differential Acceptable ?			Yes □	No	V
Oil Temperature (R2):	°C	V	92	°F		Full Load Amps:	L1	: 52 , L2	:54 , L3 :54.3	amp	s
Ambient Temperature:	°C	V	35	°F		No Load Amps:	L	1 : 31, L2	:32 , L3 :35	amp	os
Fan Ran Temperature:	°C	V	96	°F		Factory Load Condition : Full		Light			
Fan Stop Temperature:	°C	V	90	°F		Stop Delay Time Sec	V	10			
Motor Start Delay :	Sec	V	10			Restart Delay : Sec	V	6			
Fan Start Delay :	Sec	V	8.0			Drain Open Time : Sec	V	2.0			
Start Delay Time :	Sec	V	6	-		Drain Close Time : Min	√	1.0			
Load Delay Time :	Sec	V	6			Soft Start Delay : Sec	V	10			
Standby Delay :	Sec	V	200.0	-		Motor Unload Frequency: Hz	~	25			
Motor Minimum Frequency :	Hz	4	30			Hours					
Relative Humidity:		80		9	%	Total Running Hours:			1	hrs	
Volts: L1: 410.4	l , L2: 41	0.6, l	_3:411	Vo	olts	Total Loaded Hours:			1	hrs	
Control Details											
Cut-out Point:	bar	V	8.0	Мра		Timer Control Enabled:			Yes* □	No	7
Cut-in Point/Target Pressure:	bar	V	7.5	Мра		² Timer Control Enabled:			Yes* □	No	V
² Cut-out Point:	bar	V	8.0	Мра		Optional Inputs Enabled:			Yes* □	No	V
² Cut-in Point/Target Pressure:	bar	V	7.5	psi		Optional Inputs Enabled:			Yes* □	No	V
Operation:	automa	ıtic 🛭	☑ conti	inuous	; 🗆	Base Load Select Enabled:			Yes* □	No	~
Unloaded Pressure:	bar	Ø	8.0) psi		Auto-Restart Enabled:			Yes* □	No	V
Time Unloaded:				(seco	onds)	Sequencer Controlled:			Yes* □	No	V
Remote Control Enabled:	Yes			No	V	Operator Training Completed:			Yes ☑	No	
						* Please give full details in "Further Comm	ents	" overleaf	·		
Downstream Equipment Details											
Filter/s: Type/s and Grade/s : N/A											
Dryer: Manufacturer/type/serial No: N/A											
Receiver Size (litres): N/A											

Signatures	Print	Sign	Date (dd/mm/yyyy)
Operator: Training Completed: □	MD.MOSTOFA	MD.MOSTOFA	10.09.2023
Commissioning Engineer:	MD. MONJURUL ISLAM, MD. YOUNUS	MD. MONJURUL ISLAM, MD. YOUNUS	10.09.2023
Customer / End User:	MD.RASHEDUL ISLAM	MD.RASHEDUL ISLAM	10.09.2023

