

Lubricated Screw-Commissioning Report

| Compressor - Type & Serial No. | | | Serial Numbers | | | | | | | | |
|--|--|---------------|---------------------------------------|-------------------------------------|---|---------------------------------|-------|----------|----------|--|--|
| Type:TAS-20 HB | Air End: Bl | BDT5 | 2838212 | Starter Panel: S/N: | | | | | | | |
| Serial No: 23080325 | Motor Mode S/N: 14418 Maker:JIAN MACHINER | 3-45 NGTIA | S/N :20230728004 Pressure: 1.0 MPA | | | | | | | | |
| MAM6080M-W Code | Inverter (if a Model:N/A | applic | able): | Commissioned By and Dat | e | | | | | | |
| N/A | S/N:N/A | | | Name: MD.JAHIDUL | | | | | | | |
| Number: N/A | | | Box ID: 001 S/N:23080 | 1111M 11110 191536 | //011-6(ZHIQI) 1534 6 | Training Passport Number: N | | | | | |
| | | | MAM6080N N/A | и-W S | Software Version: | Date (dd/mm/yyyyy) : 06.11.2023 | | | | | |
| Options Fitted | | | | | | | | | | | |
| Base Load Select: | Yes | V | No | | Heat Recovery: | | Yes □ | No | V | | |
| Air Filter Differential Pressure Switch: | Yes | | No | ✓ | Canopy Heater: | Yes □ | No | ✓ | | | |
| Oil Filter Differential Pressure Switch: | Yes | | No | ☑ | Oil Drip Pan: | | Yes □ | No | V | | |
| Separator Differential Switch: | Yes | | No | ☑ | Water Separator: Yes | | Yes ☑ | No | | | |
| Aftercooler Discharge Temp. Probe: | Yes | | No | V | | | | | | | |
| Site Details | | | | | Sales Co. / Distri | butor Details | | | | | |
| Company: SHARIF WASHING PLANT | | | | | Sales Co. Distributor: TRIDENT AGENCY LTD. | | | | | | |
| Address: JAMGORA, ASHULIA, SAVAR, DHAKA, BANGLADESH. | | | | | Address: AWAL CENTRE (9TH FLOOR), 34 KEMAL ATATURK AVENUE, BANANI C/A DHAKA, BANGLADESH. | | | | | | |
| PostCode: 1340 | | | | | Postcode: 1213. | | | | | | |
| Contact: MD.FAZLEY RABBI | | | | | Contact: MUHAMI | MAD ALI | | | | | |
| Telephone: 01882396607 | | | | | Telephone: +8802 9821377-80. | | | | | | |
| Email:hasanrabbi589@gmail.com | | | | | Email: info@tridentbd.com | | | | | | |
| Industry Sector | | | | Commissioning Engineer: MD. JAHIDUL | | | | | | | |
| Industry Sector Code Number* | | | | | | | | | | | |
| *For Relevant Code Number please see list on page 3. | | | | | Commissioning Da | ate: 06.11.2023 | | | | | |
| | | | | | | | | | | | |

| Compressor Application | | | | | | | | | | |
|---|--------------|----------|---------------------|--------|----------|---|-----|--------------------------|-------------------|--|
| FOR TEXTILE | | | | | | | | | | |
| | | | | | | | | | | |
| Oil Details | | | | | | | | | | |
| Туре: | | | | | | | | | | |
| Grade: | | | | | | | | | | |
| Site/Environmental Conditions | | | | | | Installation Details: | | | | |
| Clean Site Conditions ? | Yes | | | No* | | Cable Size: | | 3X16RM PE-4.5F | RM _{mm²} | |
| Installation Satisfactory ? | Yes | V | | No* | | Fuse Size: | | BRAKER 63A | amps | |
| Oil/Water [#] Leaks ? | Yes* | | | No | V | Water Quality Satisfactory ?# | | Yes □ | No* ☑ | |
| | | | | | | Pipework Connections as per guidelines? | | Yes 🗹 | No* □ | |
| *Please give full details in "Further Comment # Water-cooled models only | s" overleaf. | | | | | *Please give full details in "Further Comments" overleaf. " Water-cooled models only | | | | |
| Actual Values | · | | | | | | | | | |
| Internal Sump Pressure (B2): | bar | | 7.0 | Мра | | Volts On Load: | L1: | 394 , L2: 390 , L3:392 | Volts | |
| Line/Network Pressure (B1): | bar | V | 6.9 | Мра | | Voltage Differential Acceptable ? | | Yes □ | No 🗹 | |
| Oil Temperature (R2): | °C | V | 86 | °F | | Full Load Amps: | L | 1 : 22 , L2 :19 , L3 :21 | amps | |
| Ambient Temperature: | °C | Ø | 31 | °F | | No Load Amps: | L | 1 :14, L2 :12 , L3 :14 | amps | |
| Fan Ran Temperature: | °C | V | 9.0 | °F | | Factory Load Condition: Full | | Light | | |
| Fan Stop Temperature: | °C | V | 85.0 | °F | | Stop Delay Time Sec | V | 10 | | |
| Motor Start Delay : | Sec | V | 10 | | | Restart Delay : Sec | J | 6 | | |
| Fan Start Delay : | Sec | V | 8.0 | | | Drain Open Time : Sec | V | 2.0 | | |
| Start Delay Time : | Sec | V | 6 | | | Drain Close Time : Min | V | 1.0 | | |
| Load Delay Time : | Sec | V | 5.0 | | | Soft Start Delay : Sec | | | | |
| Standby Delay : | Sec | V | 200.0 | | | Motor Unload Frequency: Hz | | | | |
| Motor Minimum Frequency : | Hz | V | 30 | | | Hours | | | | |
| Relative Humidity: | | 80 |) | g | % | Total Running Hours: | | 2 | hrs | |
| Volts: L1: 399 , L2: 398 , L3:399 Volts | | | Total Loaded Hours: | | 1 | hrs | | | | |
| Control Details | | | | | | | | | | |
| Cut-out Point: | bar | V | 7.0 | Мра | | Timer Control Enabled: | | Yes* □ | No 🗹 | |
| Cut-in Point/Target Pressure: | bar | V | 6.0 | Мра | | ² Timer Control Enabled: | | Yes* □ | No 🗹 | |
| ² Cut-out Point: | bar | Ø | 7.0 | Мра | | Optional Inputs Enabled: | | Yes* □ | No 🗹 | |
| ² Cut-in Point/Target Pressure: | bar | V | 6.0 | psi | | Optional Inputs Enabled: | | Yes* □ | No 🗹 | |
| Operation: | automa | ıtic . | ✓ conti | inuous | ; 🗆 | Base Load Select Enabled: | | Yes* □ | No 🗹 | |
| Unloaded Pressure: | bar | V | 7.0 |) psi | | Auto-Restart Enabled: | | Yes* □ | No 🗹 | |
| Time Unloaded: | | | | (sec | onds) | Sequencer Controlled: | | Yes* □ | No 🗹 | |
| Remote Control Enabled: | Yes | | | No | ✓ | Operator Training Completed: | | Yes ☑ | No 🗆 | |
| * Please give full details in "Further Comments" overleaf. | | | | | | | | | | |
| Downstream Equipment Details | | | | | | | | | | |
| Filter/s: Type/s and Grade/s :TAF-035C, TAF-035T, TAF-035A | | | | | | | | | | |
| Dryer: Manufacturer/type/serial No:TRIDENT AGENCY LTD. TAC-30, 20230728004 | | | | | | | | | | |
| Receiver Size (litres): 1000L | | | | | | | | | | |

| FOR TEXTILE | | | | | | |
|---|------------|--------------|----------------------|-------------------------------|----------------|----------|
| | | | | | | |
| | | | | | | |
| | | | | | | |
| Options Fitted / Installed | | | | | | |
| Receiver: | Yes 🗹 | No | | Condensate Drain Valve: | Yes ☑ | No 🗆 |
| Receiver Size (Litres): 1000L | | | | By-pass Installed: | Yes □ | No 🗸 |
| Receiver Drain Valve: | Yes ☑ | No | | Local / Remote Control: | Yes □ | No 🗸 |
| Water Separator TAF-035C | Yes 🔽 | No | | Flow Control Device: | Yes 🗆 | No 🗸 |
| Pre-filter | Yes ☑ | No | | Compressor Details: | | |
| Pre-filter Type: TAF-035T | | | | Oil Free Compressor/s: | Yes 🗆 | No 🗸 |
| Pre-filter Sizes: 3.5 m3/min | | | | Max Flow Rate 2 m3/hr | □ m3/min ☑ | CFM □ |
| After Filter: | Yes 🔽 | | | Voltage: 230V | | |
| After Filter Type: TAF-035A | | | | Amperage: 3.6 A | | |
| Site / Environmental Conditions | | | Installation Details | | | |
| Clean Site Conditions: Yes ☑ | No* □ | | | Cable Size: 2 RM | mm2 | |
| Installation Satisfactory: Yes ☑ | No* □ | | | Fuse Size: 16 am | nps | |
| , | | | | Pipework Connections as per g | • | |
| If answered "No" (*), please give full de | etails in | "Further Com | nments" on page | | <u> </u> | |
| Operational Values | | | | | | |
| Ambient Air Temperature: °C | v 3 | 81 🗆 | | Dewpoint Switching: | Yes □ No ☑ |] |
| Inlet Air Temperature: °C | v 3 | 32 °F □ | | Auto Fault Re-set: | Yes □ No ☑ |] |
| Inlet Pressure: bar | ☑ 9 | .0 □ | | Auto Restart: | Yes □ No ☑ |] |
| Outlet Pressure: bar | v | 8 psi□ | | Alarm / Trip Dewpoint: | °C 🗵 °F 🗆 | <u> </u> |
| Dewpoint: Tout °C | ☑ 1 | 1 °F □ | | Alarm / Trip Pressure: | bar □ psi ⊡ |] |
| Purge Setting: bar | V | psi □ | | Alarm / Trip Temperature: | °C 🗹 °F 🗆 | l |
| Hydrometer Installed: Yes | | No☑ | | Service Due: | Yes ☑ No□ |] |
| Signatures Print | | | Sign | Date (dd/mm/y | vvv) | |
| Operator: | | | | ~- g | 2 400 (44,222) | 3337 |
| Training Completed:□ | | | | | | |
| Commissioning Engineer: | | MD.JAI | HID | MD.JAHID | 06.11.2023 | |
| Customer / End User: FAZLEY RABBI | | | FAZLEY RABBI | 06.11.2023 | | |

