

Lubricated Screw-Commissioning Report

Compressor - Type & Serial No.			Serial Numbers						
Type:TAS-15PMC			Air End: Bi	3DT53	3239009	Starter Panel: S/N:			
Serial No: 23080324			S/N: 23072	203567 EJIAN	G JINLONG Pressure: 1.0 MPA				
MAM6080M-W Code			Inverter (if a Model: NZ2		cable): 11GY-4-24V	Commissioned By and Date			
N/A			S/N:ZC230			Name: MD. MAHASIN SARKA	AR.		
Number: N/A		MAM6080N Model: CK1 Box ID:001 S/N :23080	1111M 11105 91535	M011-6 533 5	Training Passport Number: N/A	A			
			MAM6080N N/A	л-w s	Software Version:	Date: 20.12.2023			
Options Fitted									
Base Load Select:	Yes		No	V	Heat Recovery:		Yes □	No	V
Air Filter Differential Pressure Switch:	Yes		No	V	Canopy Heater:		Yes □	No	V
Oil Filter Differential Pressure Switch:	Yes		No	V	Oil Drip Pan:		Yes 🗆	No	V
Separator Differential Switch:	Yes		No	V	Water Separator:		Yes 🗆	No	V
Aftercooler Discharge Temp. Probe:	Yes		No	7					
Site Details					Sales Co. / Distri	ibutor Details			
Company: LAXFO ELECTRONIC LTD.					Sales Co. Distribu	utor: TRIDENT AGENCY LTD.			
Address: GOSHBAG, ASHULIA, SAVAR,	DHAK	Ā			Address: AWAL C C/A DHAKA, BAN	CENTRE (9TH FLOOR), 34 KEN NGLADESH.	MAL ATATURK AVENU	E, BANA	ANI
PostCode: 1340				Postcode: 1213.					
Contact: TANMOY ACHARYA					Contact: MUHAMI	MAD ALI			
Telephone: +8801670562093					Telephone: +8802	2 9821377-80.			
Email:tanmoy.acharya@laxfo.com					Email: info@trider	ntbd.com			
Industry Sector					Commissioning Er	ngineer: MD. MAHASIN			
	 T				Commissioning E	ngineer: MD. MAHASIN			

Compressor Application										
FOR ELECTRONICS										
Oil Details										
Туре:										
Grade:										
Site/Environmental Conditions						Installation Details:				
Clean Site Conditions ?	Yes			No*		Cable Size:	1X3X10 RM	1, PE 10RM	mm ²	
Installation Satisfactory ?	Yes	V		No*		Fuse Size:	BRAK	ER 44	amps	s
Oil/Water [#] Leaks ?	Yes*			No	V	Water Quality Satisfactory ?#		Yes □ N/A	No*	V
						Pipework Connections as per guidelines?		Yes 🗹	No*	
*Please give full details in "Further Comments # Water-cooled models only	" overleaf.					*Please give full details in "Further Comments" over * Water-cooled models only	rleaf.			
Actual Values										
Internal Sump Pressure (B2):	bar	V	9.4	Мра		Volts On Load:	405, 40	05, 406	Volts	3
Line/Network Pressure (B1):	bar	7	9.3	Мра		Voltage Differential Acceptable ?		Yes □	No	7
Oil Temperature (R2):	°C	V	88	°F		Full Load Amps:	.1 : 13.3 , L2 :	:13.6 , L3 :14.9	amps	s
Ambient Temperature:	°C	V	26	°F		No Load Amps:	L1 : 5, L2	:6 , L3 :9	amps	s
Fan Ran Temperature:	°C	✓	88	°F		Factory Load Condition : Full Half	Light			
Fan Stop Temperature:	°C		80	°F		Stop Delay Time Sec	☑ 10			
Motor Start Delay :	Sec		10			Restart Delay : Sec	☑ 100			
Fan Start Delay :	Sec	V	8.0	-		Drain Open Time : Sec	☑ 2.0			
Start Delay Time :	Sec	V	6			Drain Close Time : Min	☑ 1.0			
Load Delay Time :	Sec					Soft Start Delay : Sec	☑ 10			
Standby Delay :	Sec	V	200.0	-		Motor Unload Frequency : Hz	☑ 75			
Motor Minimum Frequency :	Hz		85			Hours				
Relative Humidity:		68		9,	%	Total Running Hours:		1	hrs	
Volts:	405, 405, 4	406		Vo	olts	Total Loaded Hours:		1	hrs	
Control Details										
Cut-out Point:	bar	V	9.5	Мра		Timer Control Enabled:		Yes* □	No	7
Cut-in Point/Target Pressure:	bar	✓	8.5	Мра		² Timer Control Enabled:		Yes* □	No	7
² Cut-out Point:	bar	V	9.5	Мра		Optional Inputs Enabled:		Yes* □	No	7
² Cut-in Point/Target Pressure:	bar			psi		Optional Inputs Enabled:		Yes* □	No	V
Operation:	automa	ıtic 🛭	☑ conti	inuous		Base Load Select Enabled:		Yes* □	No	7
Unloaded Pressure:	bar	V	9.5	5 psi		Auto-Restart Enabled:		Yes* □	No	V
Time Unloaded:		30		(seco	onds)	Sequencer Controlled:		Yes* □	No	V
Remote Control Enabled:	Yes			No	V	Operator Training Completed:		Yes ☑	No	
						* Please give full details in "Further Comme	ents" overleaf.			
Downstream Equipment Details										
Filter/s: Type/s and Grade/s: TAF-035T, TAF-035A										
Dryer: Manufacturer/type/serial No: TRIDENT AGENCY LTD., TAC-30, 20220725001										
Receiver Size (litres): 600L										

Signatures	Print	Sign	Date (dd/mm/yyyy)
Operator: Training Completed: □	TOUHED	TOUHED	20.12.2023
Commissioning Engineer:	MD.MAHASIN	MD.MAHASIN	20.12.2023
Customer / End User:	TANMOY ACHARYA	TANMOY ACHARYA	20.12.2023

