

Dryer - Commissioning Report

Dryer - Type and Serial No.					Commissioned By and Date						
Type: TAC-30					Name: MD.ROBIUL ISLAM						
Serial No: 20220725001					Training Passport Number: N/A						
					Date (dd/mm/yyyy): 12.07.202	3					
Options Fitted / Installed											
Receiver: N/A	Yes		No		Condensate Drain Valve:		Yes		No	V	
Receiver Size (Litres): 600L		•••••	••••••		By-pass Installed:		Yes	4	No		
Receiver Drain Valve:	Yes	V	No		Local / Remote Control:		Yes		No	7	
Water Separator:	Yes		No	1	Flow Control Device:		Yes		No	7	
Pre-Filter:	Yes	V	No		Compressor Details						
Pre-Filter Type:	TAF-	035T			Oil Free Compressor's:		Yes		No	7	
Pre-filter Sizes:	3.5 m	ı3/mi	n		Max Flow Rate: r	m³/hr	m³/mi	in 🗆	CFM	_	
After Filter:	Yes	V	No		Voltage: 239 V						
After Filter Type:	TAF-()35A	ı		Amperage: 3.73 A						
Site Details					Sales Co. / Distributor Details						
Company: LAXFO ELECTRONICS LTD.					Sales Co. / Distributor: TRIDENT AGENCY LTD.						
Address: TAIYABPUR, ZIRABO, ASHULIA, BANGLADESH					Address: AWAL CENTER (9TH FLOOR), 34 KEMAL ATATURK AVENUE BANANI C/A, DHAKA, BANGLADESH.						
Postcode: 1341					Postcode: 1213.						
Contract: TANMOY ACHARYA					Contract: MOHAMMAD ALI						
Telephone:+880 1670562093					Telephone: +8802 9821377-80.						
Email: tanmoy.acharya@laxfo.com					Email: info@tridentbd.com						
					Commissioning Engineer: MD.	ROBIUL ISI	AM				
					Commissioning Date: 12.07.202	23					

Dryer Application													
FOR ELECTRONICS FACTO	RY.												
Site / Environmental Conditions					Installation Deta	nils							
Clean Site Conditions:		Yes	V	No		Cable Size:			12	X4 rn	n mm	2	
Installation Satisfactory:		Yes	V	No		Fuse Size: CIRCUIT BREAKER 20 amps						s	
	Pipework Connections as per guidelines:					ies:	Yes	√	No				
If answered "No" (*), please give full of	details in "Fu	ırther (Comme	ents" on	page 3								
Operational Values													
Ambient Air Temperature:	34	°C	7	°F		Dewpoint Switchi	ing:		Yes		No	7	
Inlet Air Temperature:	32	°C	V	°F		Auto Fault Re-se	t:		Yes	V	No		
Inlet Pressure:	8.0	bar ☑ psi □		Auto Restart:	art:				No				
Outlet Pressure:	8	3 bar 🛚		psi		Alarm / Trip Dewpoint: N/A			°C		°F		
Dewpoint:	1.2	°C		°F		Alarm / Trip Pres	sure:	N/A	bar		psi		
Purge Setting:	N/A	bar □ psi □ Alarm / Trip Te			Alarm / Trip Tem	perature:	N/A	°C		°F			
Hydrometer Installed:	N/A	Yes		No	7	Service Due:			Yes		No	7	
Signatures		Prin	t				Sign		Date	(dd/	mm/y	ууу)	
Operator:		TAPOS CHAN				NDBA BOV	TADOS CHANDI	APOS CHANDRA ROY		12.07.2023			
Trainning Completed:	√					DIVINOT TALOGOTANDIVINOT		12.01.2023					
Commissioning						II ISLAM	MD.ROBIUL ISLAM		12.07.2023				
Engineer:						ND.RODIOE ICEAN		12.07.2020					
Customer / End User:		TANMOY AC				CHARYA TANMOY ACHARYA		12.07.2023					
						OHARTA	The state of the s			. 2.07 . 2020			
Further Comments:													
trident					0	14 17 16 16							



If possible, and where applicable, please supply photographic evidence of fault/failure