

Lubricated Screw-Commissioning Report

Compressor - Type & Serial No.			Serial Numbers						
Type:TAS-40PMC		Air End: AA	46D42	2501918	Starter Panel: S/N:				
Serial No: 22070666			Motor Mod	el: ZT	PM-160M-30-30	Dryer Model :			
Ocha 140. 22070000		S/N: ZY220			S/N : Pressure:				
		Technology		Hansheng Motor	Pressure:				
MAM6080M-W Code			Inverter (if a Model: NZ2	200T-3	30GY-4	Commissioned By and Date			
		S/N:ZC220	50227	74995-228-1	Name: MD. MONJURUL ISLA	М			
N/A									
Number: N/A			Box ID: 001	1111M 11110	016-1(ZHIQI) 09				
			S/N : 22071		Software Version:	Date (dd/mm/yyyy) : 29.08.20	22		
		N/A		zontware version.	54.0 (d <i>@mmayyyy)</i>				
Options Fitted									
Base Load Select:	Yes		No		Heat Recovery:		Yes 🗆	No	
Air Filter Differential Pressure Switch:	Yes		No	✓	Canopy Heater:		Yes 🗆	No	V
Oil Filter Differential Pressure Switch:	Yes		No	V	Oil Drip Pan:		Yes 🗆	No	7
Separator Differential Switch:	Yes		No	V	Water Separator:		Yes ☑	No	
Aftercooler Discharge Temp. Probe:	Yes		No	V					
Site Details					Sales Co. / Distril	butor Details			
Company: RATUL KNITWEARS LTD.					Sales Co. Distribu	tor: TRIDENT AGENCY LTD.			
Address: ZIRABO (PUKURPAR), ASHULIA, SAVAR, BANGLADESH.					Address: AWAL CENTRE (9TH FLOOR), 34 KEMAL ATATURK AVENUE, BANANI C/A DHAKA, BANGLADESH.				
PostCode: 1341					Postcode: 1213.				
Contact: ABDUL MATIN					Contact: MUHAMMAD ALI				
Telephone: +8801711693408				Telephone: +8802 9821377-80.					
Email:ambitionbd@gmail.com				Email: info@tridentbd.com					
Industry Sector					Commissioning Er	ngineer: MD. MONJURUL ISLA	M		
Industry Sector Code Number*					<u></u>				_
*For Relevant Code Number please see list on page 3.				Commissioning Da	ate: 29.08.2022				

Compressor Application	Compressor Application							
FOR GARMENTS								
Oil Details								
Type: Trident								
Grade: 46								
Site/Environmental Conditions						Installation Details:		
Clean Site Conditions ?	Yes			No*		Cable Size:	16 RM	mm ²
Installation Satisfactory ?	Yes			No*		Fuse Size:	BRAKER 160	amps
Oil/Water [#] Leaks ?	Yes*			No	V	Water Quality Satisfactory ?#	Yes □ N/A	No* ☑
						Pipework Connections as per guidelines?	Yes 🗆	No* □
*Please give full details in "Further Comments" # Water-cooled models only	overleaf.					*Please give full details in "Further Comments" ove # Water-cooled models only	rleaf.	
Actual Values			_					
Internal Sump Pressure (B2):	bar	V	5.5	Мра		Volts On Load:	409, 415, 404	Volts
Line/Network Pressure (B1):	bar	V	5.2	Мра		Voltage Differential Acceptable ?	Yes □	No 🗆
Oil Temperature (R2):	°C	V	82	°F		Full Load Amps:	L1:30, L2:23, L3:25	amps
Ambient Temperature:	°C	V	30	°F		No Load Amps:	L1 : 6, L2 :7 , L3 :9	amps
Fan Ran Temperature:	°C	V	88	°F		Factory Load Condition : Full Half	Light	
Fan Stop Temperature:	°C		80	°F		Stop Delay Time Sec	I 10	
Motor Start Delay :	Sec					Restart Delay : Sec	☑ 100	
Fan Start Delay :	Sec	V	8.0			Drain Open Time : Sec		
Start Delay Time :	Sec					Drain Close Time : Min		
Load Delay Time :	Sec	V	5			Soft Start Delay : Sec		
Standby Delay :	Sec					Motor Unload Frequency: Hz		
Motor Minimum Frequency:	Hz			-		Hours		
Relative Humidity:		80)	9	%	Total Running Hours:	1	hrs
Volts: L1: 408	3 , L2: 40	7 , L3	3:403	Vo	olts	Total Loaded Hours:	1	hrs
Control Details								
Cut-out Point:	bar	7	6.0	Мра		Timer Control Enabled:	Yes* □	No 🗹
Cut-in Point/Target Pressure:	bar	V	5.5	Мра		² Timer Control Enabled:	Yes* □	No 🗵
² Cut-out Point:	bar	V	6.0	Мра		Optional Inputs Enabled:	Yes* □	No 🗹
² Cut-in Point/Target Pressure:	bar	V	5.5	psi		Optional Inputs Enabled:	Yes* □	No 🗆
Operation:	automa	atic [conti	inuous		Base Load Select Enabled:	Yes* □	No 🗹
Unloaded Pressure:	bar	V	6.0) psi		Auto-Restart Enabled:	Yes* □	No 🗵
Time Unloaded:		100)	(seco	onds)	Sequencer Controlled:	Yes* □	No 🗆
Remote Control Enabled:	Yes			No	4	Operator Training Completed:	Yes ☑	No 🗆
						* Please give full details in "Further Comme	ents" overleaf.	
Downstream Equipment Details								
Filter/s: Type/s and Grade/s: TAF-060T	, TAF-06	0A						
Dryer: Manufacturer/type/serial No: N/A								
Receiver Size (litres): N/A								

Signatures	Print	Sign	Date (dd/mm/yyyy)
Operator:			
Training Completed: □			
Commissioning Engineer:	MD. MONJURUL ISLAM	MD. MONJURUL ISLAM	29.08.2022
Customer / End User:	ABDUL MATIN	ABDUL MATIN	29.08.2022

