

Lubricated Screw-Commissioning Report

Compressor - Type & Serial No.			Serial Numbers								
Type:TAS-100PMC			Air End: AA9	C3349	8171	Starter Panel: S/N					
Serial No: 21110933		Motor Model: S/N:ZY21098			Dryer Model : TAC-150 S/N :20211217F						
				zhon	gyan Technology	S/N :20211217F Pressure: 0.8 Mpa					
MAM6080M-W Code			Inverter (if ap	plicab	le):	Commissioned By and Date					
			Model: NZ200 S/N:ZC21070			Name: MD.SAYED AL HOSSAIN, MAHASIN SARKER					
N/A											
Number: N/A			MAM6080M-			Training Passport Number: N/A					
			Model: MAM6 Box ID: 00 11	111 00							
					tware Version:	Date (dd/mm/yyyy): 22.03.2022					
			N/A								
						<u> </u>					
Options Fitted		_			Li D						
Base Load Select:	Yes		No	<u> </u>	Heat Recovery:	Yes □ No ☑					
Air Filter Differential Pressure Switch:	Yes		No		Canopy Heater:	Yes □ No ☑					
Oil Filter Differential Pressure Switch:	Yes		No	V	Oil Drip Pan:	Yes ☐ No ☑					
Separator Differential Switch:	Yes		No	✓	Water Separator:	Yes ☑ No □					
Aftercooler Discharge Temp. Probe:	Yes		No	V							
Site Details					Sales Co. / Distributor Details						
Company:RATUL FABRICS LTD.					Sales Co. Distributor: TRIDENT AGENCY LTD.						
Address: HOUSE NO # 321/5, ROAD NO# 05, BARIDHARA, DOHS, DHAKA, FACTORY : ZOHARSANDA, ASHULIA, SAVAR, DHAKA.					Address: AWAL CENTRE (9TH FLOOR), 34 KEMAL ATATURK AVENUE, BANANI C/A DHAKA, BANGLADESH.						
BHAINA, FACTORY . ZOHAROANDA,	AGITOL	-i/A, C	DAVAIN, DITAIN	Α.	DITANA, DANGEA	ADESIT.					
PostCode: 1340					Postcode: 1213.						
Contact: MD.ABDUL MATIN (GM)					Contact: MUHAMMAD ALI						
Telephone: +8801936-017130					Telephone: +8802	2 9821377-80.					
Email:ambitionbd@gmail.com					Email: info@trider	ntbd.com					
Industry Sector					Commissioning E	ngineer: MD.SAYED AL HOSSAIN, MAHASIN SARKER					
Industry Sector Code Number*			900		1						
*For Relevant Code Number please see list on	page 3.				Commissioning D	Date:22.03.2022					
					1						

Compressor Application												
FOR Garments												
Oil Details						Fault History						
Type: Trident						If applicable, pleasse give full explanation of any fault history in						
Grade: 46						"Further Comments" Overleaf.						
Site/Environmental Conditions						Installation Details:						
Clean Site Conditions ?	Yes	4		No*		Cable Size:	mr	n²				
Installation Satisfactory ?	Yes	4		No*		Fuse Size: BRAKER	am	nps				
Oil/Water# Leaks ?	Yes'			No	V	Water Quality Satisfactory ? [#] Yes □ N	'A No	* 🗆				
						Pipework Connections as per guidelines? Yes ☑	No	* 🗆				
*Please give full details in "Further Commer " Water-cooled models only	nts" overlea	af.				*Please give full details in "Further Comments" overleaf. # Water-cooled models only						
Actual Values												
Internal Sump Pressure (B2):	bar	4	6.5	Мра		Volts On Load:	Vo	lts				
Line/Network Pressure (B1):	bar	V	8.0	Мра		Voltage Differential Acceptable ? Yes □	No					
Oil Temperature (R2):	°C	V	88	°F		Full Load Amps:	am	nps				
Ambient Temperature:	°C	V	32	°F		No Load Amps:	am	nps				
Fan Ran Temperature:	°C	V	88	°F		Factory Load Condition : Full						
Fan Stop Temperature:	°C	✓	80	°F		Stop Delay Time Sec ☑ 10						
Motor Start Delay :	Sec	V	10			Restart Delay : Sec ☑ 100						
Fan Start Delay :	Sec	4	8.0			Drain Open Time : Sec ☑ 2.0						
Start Delay Time :	Sec	Ø	6			Drain Close Time : Min ☑ 1.0						
Load Delay Time :	Sec	4	12			Soft Start Delay : Sec ☑ 1						
Standby Delay :	Sec	4	1000.0			Motor Unload Frequency: Hz ☑ 75						
Motor Minimum Frequency:	Hz		85			Hours						
Relative Humidity:		67 %		%	Total Running Hours: 1	hrs	3					
Volts: L1: 390 , L2: 389 , L3:389 Volts			V	olts	Total Loaded Hours: 1	hrs	5					
Control Details												
Cut-out Point:	bar	4	8.0	psi		Timer Control Enabled: Yes* ☐	No	· 🗸				
Cut-in Point/Target Pressure:	bar	4	6.5	psi		² Timer Control Enabled: Yes* ☐	No	· 🗸				
² Cut-out Point:	bar	V	8.0	psi		Optional Inputs Enabled: Yes* ☐	No	V				
² Cut-in Point/Target Pressure:	bar		N/A	psi		Optional Inputs Enabled: Yes* ☐	No	V				
Operation:	automa	atic [□ cont	inuous	. ✓	Base Load Select Enabled: Yes* ☐	No	· 🗹				
Unloaded Pressure:	bar	V	8.0) psi		Auto-Restart Enabled: Yes* ☐	No	V				
Time Unloaded:		;	30	(sec	onds)	Sequencer Controlled: Yes*	No	V				
Remote Control Enabled:	Yes			No	☑	Operator Training Completed: Yes ☑	No					
						* Please give full details in "Further Comments" overleaf.						
Downstream Equipment Details												
Filter/s: Type/s and Grade/s TAF	-200T, T	AF-2	200A, TAF	-200C)							
Dryer: Manufacturer/type/serial No: D	ONGGL	IAN (IANWEI									
Receiver Size (litres):												

Dryer Application										
FOR GARMENTS										
Options Fitted / Installed										
Receiver:	Yes 🗆	No	✓	Condensate Drain Val	ve:		Yes 🗹		No	
Receiver Size (Litres):				By-pass Installed:			Yes _		No	V
Receiver Drain Valve:	Yes 🗆	No	V	Local / Remote Contro	ol:		Yes		No	V
Water Separator:	Yes 🗸	No		Flow Control Device:			Yes 🗌		No	V
Pre-filter TAF-200T	Yes 🔽	No		Compressor Details:						
Pre-filter Type: 1 MICRON				Oil Free Compressor/s	3:		Yes		No	✓
Pre-filter Sizes				Max Flow Rate:	18 m3/hr		m3/min	V	CFN	И□
After Filter: TAF-200A	Yes 🗹			Voltage: 390,389,389						
After Filter Type: 0.01 MICRON				Amperage: 5.8, 6.1, 6.	.3					
Site / Environmental Condition	s			Installation Details						
Clean Site Conditions: Yes ☑	No* □			Cable Size:	mm2					
Installation Satisfactor Yes ☑	No* □			Fuse Size:	amps					
	I			Pipework Connections	s as per guide	lines:	Yes	☑ No □	-	
If answered "No" (*), please give fu	ll details in "Furth	ner Com	nments" on pag	ge 3.			•		-	
Operational Values										
Ambient Air Temperature: °C	© 32 °F □			Dewpoint Switching:	,	Yes □		No⊍		
Inlet Air Temperature: °C	☑ 39 °F□			Auto Fault Re-set:	,	Yes □		No⊡		
Inlet Pressure: ba	r☑ 6.5 □			Auto Restart:	,	Yes ☑		No□		
Outlet Pressure: bar	☑ 6.4 psi□			Alarm / Trip Dewpoin	ıt:	°C 🗆	N/A	°F□		
Dewpoint: Tout °C	☑ 3 °F□			Alarm / Trip Pressure:	:	bar 🗆	N/A	psi 🗆		
Purge Setting: bar□	N/A psi□			Alarm / Trip Tempera	ture:	°C 🗆	N/A	°F□		
Hydrometer Installed: Yes	s□ No⊍			Service Due:	,	Yes □		No☑		
Signatures	Print			Sign			D	ate (dd	/mm/	уууу
Operator:										
Commissioning Engineer:	MD. SAYED AL H SARKAR	HOSSAI	N, MAHASIN	SAYED			22.03.202	22		
Customer / End User:			JAKIR			22.03.202	22			

