

Lubricated Screw-Commissioning Report

Compressor - Type & Serial No.			Serial Numbers								
Type:TAS-100HVF			Air End: AA	42D40	0596485	Starter Panel: S/N:					
Serial No: 22070439			Motor Mod	el: YE	3-250M-2 SF1.2	Dryer Model :					
Serial NO. 22070439			S/N:			S/N:					
			Technology		Hansheng Motor	Pressure:					
MAM6080M-W Code			Inverter (if a Model: NZ2			Commissioned By and Date					
N/A			S/N:			Name: MD. MONJURUL ISLA	.M				
N/A											
Number: N/A			Box ID: 001 S/N: 22061	1111N 11110 10042	M011-1(ZHIQI) 0083 21	Training Passport Number: N//					
			MAM6080N N/A	л-W S	Software Version:	Date (dd/mm/yyyy) : 06.09.2022					
Options Fitted											
Base Load Select:	Yes		No		Heat Recovery:		Yes □	No	V		
Air Filter Differential Pressure Switch:	Yes		No	V	Canopy Heater:		Yes 🗆	No	<		
Oil Filter Differential Pressure Switch:	Yes		No	7	Oil Drip Pan:		Yes 🗆	No	7		
Separator Differential Switch:	Yes		No	7	Water Separator:		Yes 🗆	No	7		
Aftercooler Discharge Temp. Probe:	Yes		No	4							
Site Details					Sales Co. / Distri	butor Details					
Company: MOHUBOR RAHMAN PARTICAL MILLS (PVT) LTD.					Sales Co. Distributor: TRIDENT AGENCY LTD.						
Address: SAHEBGANG, RANGPUR, BANGLADESH.					Address: AWAL CENTRE (9TH FLOOR), 34 KEMAL ATATURK AVENUE, BANANI C/A DHAKA, BANGLADESH.						
PostCode: 5403				Postcode: 1213.							
Contact: MD. NASIM				Contact: MUHAMMAD ALI							
Telephone: +8801711427817				Telephone: +8802 9821377-80.							
Email:engr.nasimuloo@gmail.com					Email: info@tridentbd.com						
Industry Sector				Commissioning Engineer: MD. MONJURUL ISLAM							
Industry Sector Code Number*					<u></u>						
*For Relevant Code Number please see list on page 3.				Commissioning Da	ate: 06.09.2022						

Compressor Application												
FOR PARTICALS MILLS												
Oil Details												
Type: Trident												
Grade: 46												
Site/Environmental Conditions					Installation Details:							
Clean Site Conditions ?	Yes			No*	V	Cable Size:			95 RM	1	mm ²	
Installation Satisfactory ?	Yes			No*	V	Fuse Size:		BRAKER	200		amps	3
Oil/Water [#] Leaks ?	Yes*			No		Water Quality Satisfactory ?#		Yes	s 🗆	N/A	No*	
						Pipework Connections as per guidelines?		Yes	s 🗆		No*	~
*Please give full details in "Further Com" # Water-cooled models only	ments" overleaf.					*Please give full details in "Further Comments" ove # Water-cooled models only	rleaf.					
Actual Values												
Internal Sump Pressure (B2):	bar	V	7.5	Мра		Volts On Load:	L1:	381 L2: 380	, L3: 379)	Volts	
Line/Network Pressure (B1):	bar	V	7.0	Мра		Voltage Differential Acceptable ?		Yes	s 🗸		No	
Oil Temperature (R2):	°C	V	85	°F		Full Load Amps:	L1 :	102 , L2 : 9	7 , L3 :98	3	amps	3
Ambient Temperature:	°C	7	32	°F		No Load Amps:	L1	: 35, L2 :34	, L3 :33		amps	3
Fan Ran Temperature:	°C	V	88	٥F		Factory Load Condition : Full Half		Light				
Fan Stop Temperature:	°C		83	°F		Stop Delay Time Sec	V	10				
Motor Start Delay :	Sec	V	12			Restart Delay : Sec	V	30				
Fan Start Delay :	Sec	V	8.0			Drain Open Time : Sec	V	2.0				
Start Delay Time :	Sec	V	10			Drain Close Time : Min	V	1.0				
Load Delay Time :	Sec	V	10			Soft Start Delay : Sec	7	10				
Standby Delay :	Sec	V	600.0			Motor Unload Frequency: Hz	7	30				
Motor Minimum Frequency :	Hz	V	30			Hours						
Relative Humidity:		80)	· ·	%	Total Running Hours:			2		hrs	
Volts: L	.1: 400 , L2: 40	1 , L3	3:402	Vc	olts	Total Loaded Hours:			2		hrs	
Control Details												
Cut-out Point:	bar	V	8.0	Мра		Timer Control Enabled:		Yes	s* 🗆		No	V
Cut-in Point/Target Pressure:	bar	V	7.0	Мра		² Timer Control Enabled:		Yes	s* 🗆		No	V
² Cut-out Point:	bar	V	8.0	Мра		Optional Inputs Enabled:		Yes	s* 🗆		No	V
² Cut-in Point/Target Pressure:	bar	✓	7.0	psi		Optional Inputs Enabled:		Yes	s* 🗆		No	
Operation:	automa	atic [□ cont	inuous	· 🗸	Base Load Select Enabled:		Yes	s* 🗆		No	V
Unloaded Pressure:	bar	7	8.0) psi		Auto-Restart Enabled:		Yes	s* 🗆		No	V
Time Unloaded:				(seco	onds)	Sequencer Controlled:		Yes	s* 🗆		No	
Remote Control Enabled:	Yes			No	V	Operator Training Completed:		Yes	s 🗹		No	
* Please give full details in "Further Comments" overleaf.												
Downstream Equipment Details												
Filter/s: Type/s and Grade/s : N/A	١											
Dryer: Manufacturer/type/serial No: N/A												

Signatures	Print	Sign	Date (dd/mm/yyyy)		
Operator:					
Commissioning Engineer:	MD. MONJURUL ISLAM	MD. MONJURUL ISLAM	06.09.2022		
Customer / End User:	MD. NASIM	MD. NASIM	06.09.2022		

