

## **Lubricated Screw-Commissioning Report**

<b>V</b>						
✓						
V						
Sales Co. / Distributor Details						
Sales Co. Distributor: TRIDENT AGENCY LTD.						
Address: AWAL CENTRE (9TH FLOOR), 34 KEMAL ATATURK AVENUE, BANANI C/A DHAKA, BANGLADESH.						

Compressor Application											
FOR DIGITAL PRINT FACTORY											
Oil Details											
Type: TRIDENT											
Grade:											
Site/Environmental Conditions						Installation Details:					
Clean Site Conditions ?	Yes	<b>V</b>		No*		Cable Size:		4X16 RM	mm <sup>2</sup>		
Installation Satisfactory ?	Yes			No*		Fuse Size:		BRAKER 125A	amps		
Oil/Water <sup>#</sup> Leaks ?	Yes*			No	<b>V</b>	Water Quality Satisfactory ?#		Yes 🗆	No* ☑		
						Pipework Connections as per guidelines?		Yes ☑	No* □		
*Please give full details in "Further Comments" o # Water-cooled models only	verleaf.					*Please give full details in *Further Comments" overleaf.  # Water-cooled models only					
Actual Values											
Internal Sump Pressure (B2):	bar	<b>V</b>	9.0	Мра		Volts On Load:	L1:	395 L2: 394 , L3: 393	Volts		
Line/Network Pressure (B1):	bar	<b>V</b>	8.0	Мра		Voltage Differential Acceptable ?		Yes ☑	No 🗆		
Oil Temperature (R2):	°C	7	86	°F		Full Load Amps:	L1	: 36 , L2 :39 , L3 :36	amps		
Ambient Temperature:	°C	<b>V</b>	34	°F		No Load Amps:	L1	I :23, L2 : 25 , L3 :22	amps		
Fan Ran Temperature:	°C	V	88.0	°F		Factory Load Condition : Full  Half		Light			
Fan Stop Temperature:	°C	<b>V</b>	80.0	°F		Stop Delay Time Sec	7	10			
Motor Start Delay :	Sec	V	10			Restart Delay : Sec	7	100			
Fan Start Delay :	Sec	<b>V</b>	8.0			Drain Open Time : Sec	7	2.0			
Start Delay Time :	Sec	V	6			Drain Close Time : Min	<b>y</b>	1.0			
Load Delay Time :	Sec	<b>V</b>	5.0			Soft Start Delay : Sec	<b>V</b>	10			
Standby Delay :	Sec	<b>V</b>	200.0			Motor Unload Frequency: Hz	<b>V</b>	25			
Motor Minimum Frequency :	Hz	<b>V</b>	25			Hours					
Relative Humidity:		70		Ģ	%	Total Running Hours:		1	hrs		
Volts: L1: 395	, L2: 39	7 , L3	3:398	Vo	olts	Total Loaded Hours:		1	hrs		
Control Details											
Cut-out Point:	bar	V	9.0	Мра		Timer Control Enabled:		Yes* □	No 🗹		
Cut-in Point/Target Pressure:	bar	V	8.0	Мра		<sup>2</sup> Timer Control Enabled:		Yes* □	No 🗹		
<sup>2</sup> Cut-out Point:	bar			Мра		Optional Inputs Enabled:		Yes* □	No 🗹		
<sup>2</sup> Cut-in Point/Target Pressure:	bar			psi		Optional Inputs Enabled:		Yes* □	No 🗹		
Operation:	automa	atic [	z conti	inuous	s 🗆	Base Load Select Enabled:		Yes* □	No 🗹		
Unloaded Pressure:	bar	V	9.0	psi		Auto-Restart Enabled:		Yes* □	No 🗹		
Time Unloaded:		10		(sec	onds)	Sequencer Controlled:		Yes* □	No 🗹		
Remote Control Enabled:	Yes			No		Operator Training Completed:		Yes ☑	No 🗆		
* Please give full details in "Further Comments" overleaf.											
Downstream Equipment Details											
Filter/s: Type/s and Grade/s:TAF-060C, TAF-060A											
Dryer: Manufacturer/type/serial No:TRIDENT AGENCY LTD. TAC-50, 20220725007											
Receiver Size (litres): 1000L											

Dryer Application									
FOR DIGITAL PRINT FACTORY									
Options Fitted / Installed									
Receiver:	Yes ☑	No		Condensate Drain	Valve:		Yes 🗆		No 🗹
Receiver Size (Litres): 1000L				By-pass Installed:			Yes 🗸		No 🗆
Receiver Drain Valve:	Yes ☑	No		Local / Remote C	ontrol:		Yes 🗆		No ☑
Water Separator TAF-060C	Yes 🔽	No		Flow Control Dev	vice:		Yes		No 🗸
Pre-filter	Yes ☑	No		Compressor Deta	ails:				
Pre-filter Type: TAF-060T				Oil Free Compres	sor/s:		Yes		No 🔽
Pre-filter Sizes: 6.0 m3/hr				Max Flow Rate	3.25 m3/hr		m3/min	<b>✓</b>	CFM □
After Filter:	Yes ☑			Voltage: 230V					
After Filter Type: TAF-060A				Amperage: 5.8 A					
Site / Environmental Conditions				Installation Deta	ils				
Clean Site Conditions: Yes ☑	No* □				4 RM		mm2		
Installation Satisfactory: Yes ☑	No* □			Fuse Size: 32	2 aı	mps			
				Pipework Connec	tions as per g	guideline	Yes I	□ No □	
If answered "No" ( * ), please give full de	tails in "F	urther Com	ments" on pag	e 3.			_	!	
Operational Values									
Ambient Air Temperature: °C	34			Dewpoint Switchi	ing:	Yes □		No⊍	
Inlet Air Temperature: °C 5	<b>3</b> 3	°F 🗆		Auto Fault Re-set		Yes □		No☑	
Inlet Pressure: bar ⊌ 9.0 □				Auto Restart:		Yes □ No ☑			
Outlet Pressure: bar 5	☑ 8.8	psi□		Alarm / Trip Dew	point:	°C □ N/A °F □			
Dewpoint: Tout °C ☑ 1.2 °F □				Alarm / Trip Pres	sure:	bar 🗆	N/A	psi 🗹	
Purge Setting: bar □N/A psi □				Alarm / Trip Tem	perature:	°C 🗆	N/A	°F 🗆	
Hydrometer Installed: Yes	¬N/A	No□		Service Due:		Yes □		No⊍	
Signatures		Print		Sign		Т	Date (dd/	mm/vv	vv)
Operator:		11111		Sign.		1	oute (uu)	, j j ,	(3)
Training Completed:□									
Commissioning Engineer:	MD	. ROBIUL	. ISLAM	MD. ROBIUI	L ISLAM	01.06.2023			
Customer / End User: MD. SOBUJ				MD. SO	BUJ 01.06.2023				

