

Lubricated Screw-Commissioning Report

Compressor - Type & Serial No.			Serial Numbers			
Type:TAS-175 PMC	łRA,	Starter Panel: S/N:				
Serial No: 22070041	Motor Mode S/N: ZY220 Maker: Fujia Technology	1100 ⁴ an Zh		Dryer Model : TAC-300 S/N : 20220720001 Pressure: 10.0 bar		
MAM6080M-W Code	Inverter /if applies			Commissioned By and Date		
N/A	S/N:			Name: MD. KABIR HOSEN		
Number: N/A	MAM6080M Model: Box ID: 001 S/N: 22062	11100	095 0	Training Passport Number: N/A		
	MAM6080N N/A	1-W S	oftware Version:	Date (<i>dd/mm/yyyy</i>) : 13.09.202		
Options Fitted						
Base Load Select: Yes ☑	No		Heat Recovery:		Yes 🗆	No 🗆
Air Filter Differential Pressure Switch: Yes	No	V	Canopy Heater:		Yes 🗆	No 🗹
Oil Filter Differential Pressure Switch: Yes	No	Ø	Oil Drip Pan:		Yes 🗆	No 🗵
Separator Differential Switch: Yes	No	Ø	Water Separator: Yes ☑			
Aftercooler Discharge Temp. Probe: Yes	No	V				
Site Details			Sales Co. / Distrib	outor Details		
Company: KHURSHED METAL INDUSTRIES LTD.	Sales Co. Distributor: TRIDENT AGENCY LTD.					
Address: 58-63 BSCIC INDUSTRIAL ESTATE, SHIROKHULNA,BANGLADESH.	Address: AWAL CENTRE (9TH FLOOR), 34 KEMAL ATATURK AVENUE, BANANI C/A DHAKA, BANGLADESH.					
PostCode: 9204	Postcode: 1213.					
Contact: MD. SAIFULLAH-AL-MAMUN	Contact: MUHAMMAD ALI					
Telephone: 01911933907	Telephone: +8802 9821377-80.					
Email:saiful.mamun@hamko.com.bd	Email: info@triden	tbd.com				
Industry Sector	Commissioning Engineer: MD. KABIR HOSEN					
Industry Sector Code Number* 130						

Compressor Application										
FOR BATTERY FACTORY										
Oil Details										
Type: Trident										
Grade: 46										
Site/Environmental Conditions						Installation Details:				
Clean Site Conditions ?	Yes	7		No*		Cable Size: 3x185 RM	mm²			
Installation Satisfactory ?	Yes	V		No*		Fuse Size: BRAKER 600	amps	;		
Oil/Water [#] Leaks ?	Yes*			No	7	Water Quality Satisfactory ? [#] Yes □ N/A				
						Pipework Connections as per guidelines? Yes	No*			
*Please give full details in "Further Comments" overleaf. " Water-cooled models only					*Please give full details in "Further Comments" overleaf. # Water-cooled models only					
Actual Values										
Internal Sump Pressure (B2):	bar	V	7.0	Мра		Volts On Load: L1: 409 L2: 411 , L3: 412	Volts			
Line/Network Pressure (B1):	bar	V	8.0	Мра		Voltage Differential Acceptable ? Yes ☑	No			
Oil Temperature (R2):	°C	7	85	°F		Full Load Amps: L1 : 182 , L2 : 183 , L3 :178	amps	;		
Ambient Temperature:	°C	V	36	°F		No Load Amps: L1 :29 , L2 : 30 , L3 :32	amps	;		
Fan Ran Temperature:	°C	V	90	°F		Factory Load Condition : Full ☐ Half ☑ Light ☐				
Fan Stop Temperature:	°C		83	°F		Stop Delay Time Sec 🗵 10				
Motor Start Delay :	Sec		N/A			Restart Delay : Sec 🗹 100				
Fan Start Delay :	Sec	V	8.0			Drain Open Time : Sec ☑ 8.0				
Start Delay Time :	Sec		N/A			Drain Close Time : Min 🗹 2.0				
Load Delay Time :	Sec	V	13			Soft Start Delay : Sec N/A				
Standby Delay :	Sec	V	8.0			Motor Unload Frequency: Hz ☑ 85				
Motor Minimum Frequency :	Hz	V	95		-	Hours				
Relative Humidity:	e Humidity: %		%	Total Running Hours: 1.16	hrs					
Volts: L1: 409	, L2: 41	1 , L3	3:412	Vo	olts	Total Loaded Hours: 1.05	hrs			
Control Details										
Cut-out Point:	bar	V	0.8	Мра		Timer Control Enabled: Yes* □	No	7		
Cut-in Point/Target Pressure:	bar	V	7.0	Мра		² Timer Control Enabled: Yes* □	No	V		
² Cut-out Point:	bar	V	8.0	Мра		Optional Inputs Enabled: Yes*	No	V		
² Cut-in Point/Target Pressure:	bar		N/A	psi		Optional Inputs Enabled: Yes* □	No	7		
Operation:	automa	atic [cont	inuous	V	Base Load Select Enabled: Yes* ☑	No			
Unloaded Pressure:	bar	V	8.0) psi		Auto-Restart Enabled: Yes* □	No	V		
Time Unloaded:				(seco	onds)	Sequencer Controlled: Yes* 🗹	No			
Remote Control Enabled:	Yes			No	V	Operator Training Completed: Yes	No			
* Please give full details in "Further Comments" overleaf.										
Downstream Equipment Details										
Filter/s: Type/s and Grade/s :ATF-360C (3 MICRON),ATF-360T (1 MICRON), ATF-360A (0.01 MICRON)										
Dryer: Manufacturer/type/serial No:TRIDENT AGENCY LTD.										
Receiver Size (litres): 3000 L										

Dryer Application								
FOR BATTERY FACTORY								
Options Fitted / Installed								
Receiver:	Yes ☑	No		Condensate Drain Valve:	Ye	es 🗹	No	
Receiver Size (Litres): 3000)			By-pass Installed:	Ye	es 🗸	No	
Receiver Drain Valve:	Yes ☑	No		Local / Remote Control:	Ye	es 🗆	No	V
Water Separator 3 MICRON	Yes 🗸	No		Flow Control Device:	Ye	es 🗆	No	V
Pre-filter TAF-360T	Yes ☑	No		Compressor Details:				
Pre-filter Type:				Oil Free Compressor/s:	Ye	es 🗌	No	☑
Pre-filter Sizes: 1 MICRON				Max Flow Rate 21.5		✓		
After Filter: TAF-360A	Yes ☑			Voltage: 413,412,411				
After Filter Type: 0.01 MICRON				Amperage: 14.52, 14.48, 14.52	2			
Site / Environmental Conditions	Installation Details							
Clean Site Conditions: Yes ☑	No* □			Cable Size: 4X6 RM	m	m2		
Installation Satisfactory: Yes ☑	No* □			Fuse Size: 24	amps			
				Pipework Connections as per g	guideline	Yes ☑ No [
If answered "No" (*), please give full d	etails in "F	urther Com	ments" on page	23.				
Operational Values								
Ambient Air Temperature: °C	☑ 36			Dewpoint Switching:	Yes □	No⊍		
Inlet Air Temperature: °C	☑ 43	°F 🗆		Auto Fault Re-set:	Yes □	No⊍		
Inlet Pressure: bar	☑ 7.9			Auto Restart:	Yes □	No☑		
Outlet Pressure: bar	☑ 7.8	psi□		Alarm / Trip Dewpoint:	°C 🗵	15 °F □		
Dewpoint: °C	☑ 6.2	°F 🗆		Alarm / Trip Pressure:	bar □	400 psi ⊡		
Purge Setting: bar	□N/A	psi □		Alarm / Trip Temperature:	°C 🗵	15 °F □		
Hydrometer Installed: Yes		Nov		Service Due:	Yes ☑	No□		
Signatures		Print		Sign	Dat	e (dd/mm/y	vvv)	
Operator:				·- 0				
Training Completed: □	MD. NA	ARUL ISL	AM SEAKH	MD. NARUL ISLAM SEAKH	[13.09.2022		
Commissioning Engineer:	MD). KABIR	HOSEN	MD. KABIR HOSEN		13.09.2022		
Customer / End User:	MD. SAI	FULLAH	AL-MAMUI	ID. SAIFULLAH AL-MAMU]	13.09.2022		

