

Lubricated Screw-Commissioning Report

Compressor - Type & Serial No.				Serial Numbers						
Type:TAS-100PMC			Air End: AA	\2D36	3799856	Starter Panel: S/N:				
Serial No: 22070145			S/N: 22035	77327 JIANG J	JINLONG ELECTRICAL	Dryer Model : S/N : Pressure:				
MAM6080M-W Code			Inverter (if a			Commissioned By and Date				
N/A					85127128A	Name: MD. MAHBUBUR RAHMAN, SAJON				
Number: N/A			Box ID: 001 S/N: 22062	1111M 111100 24068	M016-1(ZHIQI) 1094 19	Training Passport Number: N	V/A			
		MAM6080M N/A	1-W S	Software Version:	: Date: 12.11.2023					
Options Fitted										
Base Load Select:	Yes	V	No		Heat Recovery:		Yes □	No ☑		
Air Filter Differential Pressure Switch:	Yes		No	V	Canopy Heater:		Yes 🗆	No 🗹		
Oil Filter Differential Pressure Switch:	Yes		No	✓	Oil Drip Pan:		Yes □	No 🗵		
Separator Differential Switch:	Yes		No	V	Water Separator:		Yes ☑	No 🗆		
Aftercooler Discharge Temp. Probe:	Yes		No	V			_			
Site Details					Sales Co. / Distril	butor Details				
Company: BASHUNDHARA INDUSTRIA PLANT)	L COMF	PLEX	LTD.(BAG		Sales Co. Distribu	utor: TRIDENT AGENCY LTD.				
Address: HAZARIBAGH, SOUTH KERANIGANJ, DHAKA, BANGLADESH.				Address: AWAL CENTRE (9TH FLOOR), 34 KEMAL ATATURK AVENUE, BANANI C/A DHAKA, BANGLADESH.						
PostCode: 1311				Postcode: 1213.						
Contact: SRIKANTA SUTRADHAR				Contact: MUHAMN	WAD ALI					
Telephone: +8801710772242				Telephone: +8802 9821377-80.						
Email:engr.srikanta@bashundhara.com					Email: info@triden	ntbd.com				
Industry Sector				Commissioning Engineer: MD. MAHBUBUR RAHMAN, SAJON						
Industry Sector Code Number*					1					
*For Relevant Code Number please see list on page 3.				Commissioning Da	ate: 12.11.2023					

Compressor Application											
FOR BAG MANUFACTURING											
						T					
Oil Details											
Type: AEON S											
Grade:											
Site/Environmental Conditions						Installation Details:					
Clean Site Conditions ?	Yes	7		No*		Cable Size:		4X'50 RM	Л	mm ²	
Installation Satisfactory ?	Yes	7		No*		Fuse Size:	Е	BRAKER 163		amps	3
Oil/Water [#] Leaks ?	Yes*			No	V	Water Quality Satisfactory ?#		Yes □	N/A	No*	V
						Pipework Connections as per guidelines?		Yes ☑		No*	
*Please give full details in "Further Comments" # Water-cooled models only	overleaf.					*Please give full details in "Further Comments" ove # Water-cooled models only	erleaf.				
Actual Values											
Internal Sump Pressure (B2):	bar	7	8.0	Мра		Volts On Load:	4	08, 409, 410		Volts	
Line/Network Pressure (B1):	bar	V	7.0	Мра		Voltage Differential Acceptable ?		Yes □		No	
Oil Temperature (R2):	°C	V	84	°F		Full Load Amps:	L1 : 9:	2 , L2 :92 , L3 :93		amps	S
Ambient Temperature:	°C	7	35	°F		No Load Amps:	L1 : 2	4, L2 :24 , L3 :25		amps	S
Fan Ran Temperature:	°C	7	88	°F		Factory Load Condition : Full 🗵 Half	Ligh	nt 🗆			
Fan Stop Temperature:	°C		80	°F		Stop Delay Time Sec	V	10			
Motor Start Delay :	Sec					Restart Delay : Sec	7	6			
Fan Start Delay :	Sec	7	8.0			Drain Open Time : Sec					
Start Delay Time :	Sec					Drain Close Time : Min					
Load Delay Time :	Sec	7	10			Soft Start Delay : Sec					
Standby Delay :	Sec	V	600.0)		Motor Unload Frequency: Hz	7	85			
Motor Minimum Frequency:	Hz	4	85			Hours					
Relative Humidity:		68	3	9	%	Total Running Hours:		2		hrs	
Volts:	108, 409,	410		Vo	olts	Total Loaded Hours:		1		hrs	
Control Details											
Cut-out Point:	bar	7	7.0	Мра		Timer Control Enabled:		Yes* □		No	7
Cut-in Point/Target Pressure:	bar	4	8.0	Мра		² Timer Control Enabled:		Yes* □		No	V
² Cut-out Point:	bar		7.0	Мра		Optional Inputs Enabled:		Yes* □		No	√
² Cut-in Point/Target Pressure:	bar		8.0	psi		Optional Inputs Enabled:		Yes* □		No	7
Operation:	automa	atic [✓ conf	inuous		Base Load Select Enabled:		Yes* □		No	√
Unloaded Pressure:	bar	7		psi		Auto-Restart Enabled:		Yes* □		No	√
Time Unloaded:				(sec	onds)	Sequencer Controlled:		Yes* □		No	✓
Remote Control Enabled:	Yes			No	V	Operator Training Completed:		Yes ☑		No	
						* Please give full details in "Further Commi	ents" ove	erleaf.			
Downstream Equipment Details											
Filter/s: Type/s and Grade/s : N/A											
Dryer: Manufacturer/type/serial No: N/A											
Receiver Size (litres): N/A											

Signatures	Print	Sign	Date (dd/mm/yyyy)
Operator:			
Training Completed: □			
Commissioning Engineer:	MD. MAHBUBUR RAHMAN	MD. MAHBUBUR RAHMAN	12.11.2023
Customer / End User:	SRIKANTA SUTRADHAR	SRIKANTA SUTRADHAR	12.11.2023

