

## **Lubricated Screw-Commissioning Report**

Compressor - Type & Serial No.						Serial Numbers			
Type:TAS-60PMC			Air End: Al	BAY5	3772264	Starter Panel: S/N:			
Serial No: 23090503			S/N: 23082 Maker: ZHE	02078 EJIAN	K-180M-45-30 3 G JINLONG ACHINERY	Dryer Model : TAC-100 S/N : 20230925013 Pressure: 1.0 MPA			
MAM6080M-W Code			Inverter (if a Model: NZ2			Commissioned By and Da	te		
N/A			S/N:ZC230			Name: MD.MAHABIB			
Number: N/A			MAM6080N Model: CK1 Box ID: 001 S/N:23083	1111N 11110: 11234	1011-6 552 1	Training Passport Number:	N/A		
		MAM6080N N/A	л-W S	Software Version:	Date: 31.12.2023				
Options Fitted									
Base Load Select:	Yes		No	V	Heat Recovery:		Yes □	No	V
Air Filter Differential Pressure Switch:	Yes		No	✓	Canopy Heater:		Yes □	No	<b>V</b>
Oil Filter Differential Pressure Switch:	Yes		No	Ø	Oil Drip Pan:		Yes □	No	V
Separator Differential Switch:	Yes		No	Ø	Water Separator:		Yes □	No	V
Aftercooler Discharge Temp. Probe:	Yes		No	<b>V</b>					
Site Details					Sales Co. / Distrib	outor Details			
Company: MARICO BANGLADESH LTD	).				Sales Co. Distribut	tor: TRIDENT AGENCY LTD	).		
Address: SHIRIRCHALA,BHABANIPUR,	GAZIPU	JR SA	ADAR ,GAZII	PUR	Address: AWAL C C/A DHAKA, BAN	ENTRE (9TH FLOOR), 34 K GLADESH.	EMAL ATATURK AVENU	E, BANA	ANI
PostCode: 1700				Postcode: 1213.					
Contact: RIAD HOSSAIN					Contact: MUHAMN	/AD ALI			
Telephone: +8801716503481					Telephone: +8802	9821377-80.			
Email:riad.hossain@marico.com					Email: info@triden	tbd.com			
Industry Sector					Commissioning Er	ngineer: MD. MAHABUB			
Industry Sector Code Number*			900						
*For Relevant Code Number please see list on p	age 3.				Commissioning Da	ate: 31.12.2023			

Compressor Application	Compressor Application							
FOR MANUFACTURING								
Oil Details								
Type: AEONS								
Grade: 6000HRS OIL								
Site/Environmental Conditions						Installation Details:		
Clean Site Conditions ?	Yes	<b>V</b>		No*		Cable Size:	4X50 RM, PE 16RM	mm <sup>2</sup>
Installation Satisfactory ?	Yes	<b>V</b>		No*		Fuse Size:	BRAKER 125	amps
Oil/Water <sup>#</sup> Leaks ?	Yes*			No	<b>7</b>	Water Quality Satisfactory ?#	Yes ☑	No* □
						Pipework Connections as per guidelines?	Yes ☑	No* □
*Please give full details in "Further Comments" # Water-cooled models only	overleaf.					*Please give full details in "Further Comments" ove # Water-cooled models only	rleaf.	
Actual Values								
Internal Sump Pressure (B2):	bar	<b></b>	8.5	Мра		Volts On Load:	392,393,393	Volts
Line/Network Pressure (B1):	bar	7	9.5	Мра		Voltage Differential Acceptable ?	Yes □	No 🗹
Oil Temperature (R2):	°C	<b>V</b>	85	°F		Full Load Amps:	L1: 67, L2:66, L3:65	amps
Ambient Temperature:	°C	<b>V</b>	32	°F		No Load Amps:	L1 : 22, L2 :24 , L3 :21	amps
Fan Ran Temperature:	°C	<b>V</b>	88	°F		Factory Load Condition : Full	☐ Light ☐	
Fan Stop Temperature:	°C		80	°F		Stop Delay Time Sec	☑ 10	
Motor Start Delay :	Sec		10			Restart Delay : Sec	☑ 6	
Fan Start Delay :	Sec	<b>V</b>	8.0			Drain Open Time : Sec	✓ 2	
Start Delay Time :	Sec	<b>7</b>	6			Drain Close Time : Min	✓ 1	
Load Delay Time :	Sec		5			Soft Start Delay : Sec	☑ 10	
Standby Delay :	Sec	<b>V</b>	200			Motor Unload Frequency: Hz	☑ 85	
Motor Minimum Frequency :	Hz		85	-		Hours		
Relative Humidity:		68	3	· ·	%	Total Running Hours:	3	hrs
Volts:	392,393,3	393		Vo	olts	Total Loaded Hours:	2	hrs
Control Details								
Cut-out Point:	bar	<b>V</b>	8.5	Мра		Timer Control Enabled:	Yes* □	No 🗹
Cut-in Point/Target Pressure:	bar	<b>V</b>	9.5	Мра		<sup>2</sup> Timer Control Enabled:	Yes* □	No 🗵
<sup>2</sup> Cut-out Point:	bar	7	8.5	Мра		Optional Inputs Enabled:	Yes* □	No 🗵
<sup>2</sup> Cut-in Point/Target Pressure:	bar	<b>V</b>	9.5	psi		Optional Inputs Enabled:	Yes* □	No 🗹
Operation:	automa	atic [	✓ cont	tinuous		Base Load Select Enabled:	Yes* □	No 🗸
Unloaded Pressure:	bar	<b>V</b>	9.5	5 psi		Auto-Restart Enabled:	Yes* □	No 🗵
Time Unloaded:		30	)	(sec	onds)	Sequencer Controlled:	Yes* □	No 🗵
Remote Control Enabled:	Yes			No	<b>V</b>	Operator Training Completed:	Yes ☑	No 🗆
	* Please give full details in "Further Comments" overleaf.							
Downstream Equipment Details								
Filter/s: Type/s and Grade/s :TAF-1500	C, TAD150	DF, T	AF-150	0A, TA	F-150	)AA		
Dryer: Manufacturer/type/serial No: TRIDENT AGENCY LTD., TAC-30, 20220725001								
Receiver Size (litres): 600L								

Signatures	Print	Sign	Date (dd/mm/yyyy)	
Operator:  Training Completed: □	MD.RUHUL AMIN RIPON	MD.RUHUL AMIN RIPON	31.12.2023	
Commissioning Engineer:	MD.MAHABUB	MD.MAHABUB	31.12.2023	
Customer / End User:	RIAD HASSAN	RIAD HASSAN	31.12.2023	

