

Dryer - Commissioning Report

Dryer - Type and Serial No.					Commissioned By and Date							
Type: TYX-180					Name: MD.SHOHAG, MD. MAHBUB							
Serial No: HN221220				Training Passport Number: N/A								
					Date (dd/mm/yyyy): 01.04.2023							
Options Fitted / Installed												
Receiver: N/A	Yes	J	No		Condensate Drain Valve:	Yes ☑	No					
Receiver Size (Litres): 2000 L					By-pass Installed:	Yes 🗹	No					
Receiver Drain Valve:N/A	Yes		No		Local / Remote Control:	Yes	No	V				
Water Separator:	Yes		No	7	Flow Control Device:	Yes □	No	7				
Pre-Filter:	Yes	J	No		Compressor Details							
Pre-Filter Type:		132B 198N			Oil Free Compressor's:	Yes □	No	V				
Pre-filter Sizes:			3 m3/ı	min	Max Flow Rate: 9.5 m³/hr□	m³/min	CFN	и□				
After Filter:	Yes	J	No		Voltage: 217 V							
After Filter Type: CE0132C, CE0198NC					Amperage:							
Site Details					Sales Co. / Distributor Details							
Company: ADVANCED CHEMICAL I	NDUS	TRIE	S LIM	IITED	Sales Co. / Distributor: TRIDENT AGENC	Y LTD.						
Address: 7, HAJEEGONJ ROAD, GODNYL NARAYANGANJ, BANGLADESH				Address: AWAL CENTER (9TH FLOOR), ATATURK AVENUE BANANI C/A, DHAKA		DESI	⊣ .					
				Postcode: 1213. Contract: MOHAMMAD ALI								
CONTRACT. IVID. SADDIK HUSSAIN					CONTRACT. MONAMINIAD ALI							
Telephone:+880 1717458949					Telephone: +8802 9821377-80.							
Email: sabbir.hussain@aci-bd.com				Email: info@tridentbd.com								
					Commissioning Engineer: MD.SHOHAG,	MD. MAHBU	JB					
					Commissioning Date: 01.04.2023							
						D,	200 1	of 3				

Dryer Application FOR PHARMA												
Site / Environmental Conditions						Installation Details						
Clean Site Conditions:		Yes ☑ No ☐ Cable Size:					3X2.5 rm mm2					
Installation Satisfactory:		Yes	1	No		Fuse Size: CIRCUIT BREAKER 10 amps				S		
		Pipework Connections as per guidelines: Yes					7	No				
If answered "No" (*), please give full d	etails in "Fu	rther C	Comme	nts" on	page 3.							
Operational Values												
Ambient Air Temperature:	35	°C	7	°F		Dewpoint Switch	ing:		Yes		No	7
Inlet Air Temperature:	38	°C	7	°F		Auto Fault Re-se	et:		Yes		No	7
Inlet Pressure:	7.5	bar	1	psi		Auto Restart:			Yes		No	J
Outlet Pressure:	7.4	bar	J	psi		Alarm / Trip Dew	point:	N/A	°C		°F	
Dewpoint:	-61	°C		°F		Alarm / Trip Pressure: N/A			bar		psi	
Purge Setting:	N/A	bar		psi		Alarm / Trip Temperature: N/A			°C		°F	
Hydrometer Installed:	N/A	Yes		No	/	Service Due:			Yes		No	/
Signatures		Prin	ıt				Sign		Date	(dd/n	nm/y	ууу)
Operator:												
Trainning Completed:	V											
Commissioning		MD.SHOF			D.SHO	HAG,	MD.SHOHAG,		04 04 2022			
Engineer:		MD. MAH					MD. MAHBUB		01.04.2023			
Customer / End User:		SABBIR HUS			ייי חום	ICCAIN!	N SABBIR HUSSAIN		01.04.2023			
					RIK H	JOOAIN						
							•					
Further Comments:												



If possible, and where applicable, please supply photographic evidence of fault/failure