

Lubricated Screw-Commissioning Report

Compressor - Type & Serial No.			Serial Numbers						
Type:TAS-20HB			Air End: BE	3HT36	6274738	Starter Panel: S/N:			
Serial No: 21110750			Motor Mode S/N: 487009 Maker:		2-132M2-2	Dryer Model : N/A S/N : Pressure:			
MAM6080M-W Code			Inverter (if a Model: N/A		able):	Commissioned By and Date			
N/A						Name: MD. ROBIUL ISLAM			
Number: N/A			MAM6080M Model: CK1 Box ID: 001 S/N: 20102	1111M 11110 26161	//010-1 005 2	Training Passport Number: N/A			
		MAM6080M N/A	1-W S	Software Version:	Date (dd/mm/yyyy) : 23.05.2022				
Options Fitted									
Base Load Select:	Yes		No		Heat Recovery:		Yes 🗆	No	V
Air Filter Differential Pressure Switch:	Yes		No	V	Canopy Heater:		Yes 🗆	No	K
Oil Filter Differential Pressure Switch:	Yes		No	Ø	Oil Drip Pan:		Yes 🗆	No	\
Separator Differential Switch:	Yes		No	V	Water Separator:		Yes 🗆	No	V
Aftercooler Discharge Temp. Probe:	Yes		No	7					
Site Details					Sales Co. / Distributor Details				
Company: SQUARE PHARMACEUTICAL PABNA)	S LTD(CHE	MICAL DIVIE	NOIC	Sales Co. Distribu	tor: TRIDENT AGENCY LTD.			
Address: CHEMICAL DIVISION, BSCIC I/E, PABNA, BANGLADESH.					Address: AWAL CENTRE (9TH FLOOR), 34 KEMAL ATATURK AVENUE, BANANI C/A DHAKA, BANGLADESH.				
PostCode: 6602					Postcode: 1213.				
Contact:SHAHADAT HOSSEN				Contact: MUHAMM	VAD ALI				
Telephone: +8801713048536				Telephone: +8802 9821377-80.					
Email:shahadat.hossain@squaregroup.com					Email: info@tridentbd.com				
Industry Sector					Commissioning Er	ngineer: MD. Robiul islam			
Industry Sector Code Number*									
*For Relevant Code Number please see list on page 3.					Commissioning Da	ate: 23.05.2022			

Compressor Application								
FOR								
Oil Details								
Type: Trident								
Grade: 46								
Site/Environmental Conditions						Installation Details:		
Clean Site Conditions ?	Yes			No*		Cable Size:	1X25 RM	mm ²
Installation Satisfactory ?	Yes			No*		Fuse Size:	BRAKER 63	amps
Oil/Water [#] Leaks ?	Yes*			No	V	Water Quality Satisfactory ?#	Yes □ N/A	No* □
						Pipework Connections as per guidelines?	Yes 🗹	No* □
*Please give full details in "Further Comments" Water-cooled models only	overleaf.					*Please give full details in "Further Comments" ove * Water-cooled models only	rleaf.	
Actual Values								
Internal Sump Pressure (B2):	bar		7.9	Мра		Volts On Load:	L1: 373 L2: 374 , L3: 376	Volts
Line/Network Pressure (B1):	bar	V	7.8	Мра		Voltage Differential Acceptable ?	Yes ☑	No 🗆
Oil Temperature (R2):	°C	7	82	°F		Full Load Amps:	L1:27, L2:26, L3:26	amps
Ambient Temperature:	°C	V	37	°F		No Load Amps:	L1 : 10, L2 :11 , L3 :10	amps
Fan Ran Temperature:	°C	V	88	°F		Factory Load Condition : Full Half	Light	
Fan Stop Temperature:	°C	V	80	°F		Stop Delay Time Sec		
Motor Start Delay :	Sec	V	10			Restart Delay : Sec		
Fan Start Delay :	Sec	V	8.0			Drain Open Time : Sec		
Start Delay Time :	Sec	V	6			Drain Close Time : Min		
Load Delay Time :	Sec	V	5			Soft Start Delay : Sec		
Standby Delay :	Sec					Motor Unload Frequency: Hz	☑ 25	
Motor Minimum Frequency:	Hz	V	30			Hours		
Relative Humidity:		80)	9	%	Total Running Hours:	1	hrs
Volts: L1: 396	6 , L2: 39	4 , L3	3:395	Vo	olts	Total Loaded Hours:	1	hrs
Control Details								
Cut-out Point:	bar	V	8.0	Мра		Timer Control Enabled:	Yes* □	No 🗹
Cut-in Point/Target Pressure:	bar	✓	7.0	Мра		² Timer Control Enabled:	Yes* □	No 🗵
² Cut-out Point:	bar		N/A	Мра		Optional Inputs Enabled:	Yes* □	No 🗵
² Cut-in Point/Target Pressure:	bar		N/A	psi		Optional Inputs Enabled:	Yes* □	No 🗵
Operation:	automa	atic [cont	inuous	; 🗆	Base Load Select Enabled:	Yes* □	No 🗹
Unloaded Pressure:	bar	7	8.0) psi		Auto-Restart Enabled:	Yes* □	No 🗵
Time Unloaded:		100)	(seco	onds)	Sequencer Controlled:	Yes* □	No 🗹
Remote Control Enabled:	Yes			No	4	Operator Training Completed:	Yes ☑	No 🗆
						* Please give full details in "Further Comme	ents" overleaf.	
Downstream Equipment Details								
Filter/s: Type/s and Grade/s: AF-035T, AF-035S, AF-035KP, AF-035KS								
Dryer: Manufacturer/type/serial No: N/A								
Receiver Size (litres): N/A								

Signatures	Print	Sign	Date (dd/mm/yyyy)	
Operator: Training Completed: □	MD. MONIRUZZAMAN	MD. MONIRUZZAMAN	23.05.2022	
Commissioning Engineer:	MD. ROBIUL ISLAM	MD. ROBIUL ISLAM	23.02.2022	
Customer / End User:	MD. SHAHADAT HOSSAIN	MD. SHAHADAT HOSSAIN	23.05.2022	

