

## **Lubricated Screw-Commissioning Report**

Compressor - Type & Serial No.			Serial Numbers								
Type:TAS-175 PMC			Air End: A	A7044	1545046	Starter Panel: S/N:					
Serial No: 23050264			S/N: 22050 Maker: ZHE	22 JIAN	JK250M-132-302W G DEDONG HINE CO.LTD.	/ Dryer Model : TAC-300 S/N : 20230509001 Pressure: 1.0 MPA					
MAM6080M-W Code			Inverter (if a Model: VFD		able): 160G/185PT4						
N/A			S/N:022954	11528	5868	Name: MD. KABIR HOSEN					
Number: N/A			MAM6080N Model: CK1 Box ID: 001 S/N: 23042	111M 1110 28035	1011-3 329 5	Training Passport Number: N/					
			MAM6080N N/A	1-W S	Software Version:	Date ( <i>dd/mm/yyyy</i> ) : 03.08.20.	23				
Options Fitted											
Base Load Select:	Yes	<b>V</b>	No		Heat Recovery:		Yes 🗆	No	K		
Air Filter Differential Pressure Switch:	Yes		No	<b>V</b>	Canopy Heater:		Yes 🗆	No	<		
Oil Filter Differential Pressure Switch:	Yes		No	V	Oil Drip Pan:		Yes 🗆	No	<		
Separator Differential Switch:	Yes		No	V	Water Separator:		Yes 🗹	No			
Aftercooler Discharge Temp. Probe:	Yes		No	V							
Site Details					Sales Co. / Distril	Sales Co. / Distributor Details					
Company: KHURSHED METAL INDUSTRIES LTD.					Sales Co. Distributor: TRIDENT AGENCY LTD.						
Address: 58-63 BSCIC INDUSTRIAL ESTATE, SHIROMONI, KHULNA,BANGLADESH.					Address: AWAL CENTRE (9TH FLOOR), 34 KEMAL ATATURK AVENUE, BANANI C/A DHAKA, BANGLADESH.						
PostCode: 9204				Postcode: 1213.							
Contact: ENG.SHIFUL ISLAM					Contact: MUHAMMAD ALI						
Telephone: 01777781972					Telephone: +8802 9821377-80.						
Email:					Email: info@tridentbd.com						
Industry Sector				Commissioning Engineer: MD. KABIR HOSEN							
Industry Sector Code Number* 130											
*For Relevant Code Number please see list on page 3.				Commissioning Da	ate: 03.08.2023						

Compressor Application										
FOR BATTERY FACTORY										
Oil Details										
Type: AEONS										
Grade:										
Site/Environmental Conditions						Installation Details:				
Clean Site Conditions ?	Yes	V		No*		Cable Size:		3x150 RM E95RI	M mm <sup>2</sup>	2
Installation Satisfactory ?	Yes			No*	V	Fuse Size: BRAKER 400 AM (ADJ)				s
Oil/Water <sup>#</sup> Leaks ?	Yes*			No	v	Water Quality Satisfactory ?#	Yes □ N/A	No*	V	
						Pipework Connections as per guidelines?		Yes 🗹	No*	
*Please give full details in "Further Comments" overleaf.  " Water-cooled models only						"Please give full details in "Further Comments" overleaf. " Water-cooled models only				
Actual Values										
Internal Sump Pressure (B2):	bar	<b>7</b>	7.0	Мра		Volts On Load: L1	1: 392 L2:	394 , L3: 391	Volt	s
Line/Network Pressure (B1):	bar	<b>4</b>	8.0	Мра		Voltage Differential Acceptable ?		Yes ☑	No	
Oil Temperature (R2):	°C	V	90	°F		Full Load Amps: L1	: 157 , L2	: 160 , L3 :166	amp	s
Ambient Temperature:	°C	V	30	°F		No Load Amps:	L1 :51 , L2	:57 , L3 :76	amp	s
Fan Ran Temperature:	°C	V	88	°F		Factory Load Condition : Full  Half	] Light $\square$			
Fan Stop Temperature:	°C		80	°F		Stop Delay Time Sec 🗵	10			
Motor Start Delay :	Sec	<b>V</b>	14			Restart Delay : Sec 🗹	100			
Fan Start Delay :	Sec	Ø	8.0			Drain Open Time : Sec 🗵	2.0			
Start Delay Time :	Sec	V	12			Drain Close Time : Min 🗸	1.0			
Load Delay Time :	Sec	V	12			Soft Start Delay : Sec 🗵	10			
Standby Delay :	Sec	V	8.0			Motor Unload Frequency : Hz ☑	80			
Motor Minimum Frequency:	Hz	V	90			Hours				
Relative Humidity:				ģ	%	Total Running Hours:		5.0	hrs	
Volts:				Vo	olts	Total Loaded Hours:		3.46	hrs	
Control Details										
Cut-out Point:	bar	<b>V</b>	8.0	Мра		Timer Control Enabled:		Yes* □	No	~
Cut-in Point/Target Pressure:	bar	V	7.0	Мра		<sup>2</sup> Timer Control Enabled:		Yes* □	No	<b>V</b>
<sup>2</sup> Cut-out Point:	bar	<b>7</b>	8.0	Мра		Optional Inputs Enabled:		Yes* □	No	V
<sup>2</sup> Cut-in Point/Target Pressure:	bar	V	7.0	psi		Optional Inputs Enabled:		Yes* □	No	<b>V</b>
Operation:	automa	atic [	cont	inuous	V	Base Load Select Enabled:		Yes* □	No	V
Unloaded Pressure:	bar	Ø	8.0	) psi		Auto-Restart Enabled:		Yes* □	No	V
Time Unloaded:				(sec	onds)	Sequencer Controlled:		Yes* ☑	No	
Remote Control Enabled:	Yes			No	V	Operator Training Completed:		Yes ☑	No	
						* Please give full details in "Further Comments	s" overleaf.			
Downstream Equipment Details										
Filter/s: Type/s and Grade/s :ATF-360	C (3 MICR	ON),	ATF-36	60T (1	MICR	ON), ATF-360A (0.01 MICRON)				
Dryer: Manufacturer/type/serial No:TF	RIDENT AG	ENC	Y LTD.							
Receiver Size (litres): 3000 L										

Dryer Application								
FOR BATTERY FACTORY								
Options Fitted / Installed								
Receiver:	Yes ☑	No		Condensate Drain Valve:	,	Yes ☑	No	
Receiver Size (Litres): 3000				By-pass Installed:	,	Yes 🗸	No	
Receiver Drain Valve:	Yes ☑	No		Local / Remote Control:	,	Yes 🗆	No	<b>V</b>
Water Separator 3 MICRON	Yes 🔽	No		Flow Control Device:	,	Yes 🗆	No	V
Pre-filter	Yes ☑	No		Compressor Details:				
Pre-filter Type: TAF-360T				Oil Free Compressor/s:		Yes	No	<b>√</b>
Pre-filter Sizes: 36.0 m3/min				Max Flow Rate 21.5		m3/mir⊡		
After Filter: TAF-360A After Filter Type: 36.0 m3/min	Yes ☑			Voltage: 390, 391, 394 Amperage: 11.33, 11.99, 10.9	00			
After Filter Type. 30.0 m3/mm				Amperage. 11.55, 11.99, 10.5	99			
Site / Environmental Conditions				Installation Details				
Clean Site Conditions: Yes ☑	No* □			Cable Size: 4X6 RM	r	mm2		
Installation Satisfactory: Yes □	No* ☑			Fuse Size: 32	amps			
				Pipework Connections as per	guideline	Yes ☑ No [		
If answered "No" ( * ), please give full de	etails in "F	urther Comi	ments" on pag	e 3.				
Operational Values								
Ambient Air Temperature: °C	☑ 36			Dewpoint Switching:	Yes □	No⊡		
Inlet Air Temperature: °C	☑ 38	°F 🗆		Auto Fault Re-set:	Yes □	No		
Inlet Pressure: bar	☑ 7.5			Auto Restart:	Yes □	No	]	
Outlet Pressure: bar	☑ 7.3	psi□		Alarm / Trip Dewpoint:	°C □	°F 🗷	l	
Dewpoint: °C	<b></b>	°F 🗆		Alarm / Trip Pressure:	bar □	400 psi ☑	]	
Purge Setting: bar	¬N/A	psi □		Alarm / Trip Temperature:	°C 🗵	25 °F □	l	
Hydrometer Installed: Yes		No☑		Service Due:	Yes ☑	No⊏	]	
Signatures		Print		Sign	Da	ate (dd/mm/y	ууу)	
Operator:								
Training Completed: □								
Commissioning Engineer:	MD	. KABIR	HOSEN	MD. KABIR HOSEN		03.08.2023		
Customer / End User: ENG.SHIFUL ISLAM				ENG.SHIFUL ISLAM	03.08.2023			
					-			

