

## **Lubricated Screw-Commissioning Report**

Compressor - Type & Serial No.			Serial Numbers								
Type:TAS-20HB			Air End: BE	3DT40	03497008	Starter Panel: S/N:					
Serial No: 22070309			Motor Mode S/N: 16003 Maker: JIAN INDUSTRIA	9 NGXI I		Dryer Model : S/N : Pressure:					
MAM6080M-W Code			Inverter (if a Model: N/A		able):	Commissioned By and Date					
N/A			S/N:N/A			Name: MD. MAHBUBUR RA					
Number: N/A			Box ID: 001 S/N: 22072	1111M 11110 28107	M011-2(ZHIQI) 0132 77	Training Passport Number: N	√A				
			MAM6080N N/A	1-W S	Software Version:	Date: 12.05.2023					
Options Fitted											
Base Load Select:	Yes	<b>V</b>	No		Heat Recovery:		Yes ☑	No			
Air Filter Differential Pressure Switch:	Yes		No	✓	Canopy Heater:		Yes 🗆	No	<b>V</b>		
Oil Filter Differential Pressure Switch:	Yes		No	Ø	Oil Drip Pan:		Yes □	No	V		
Separator Differential Switch:	Yes		No	Ø	Water Separator:		Yes ☑	No			
Aftercooler Discharge Temp. Probe:	Yes		No	V							
Site Details				Sales Co. / Distril	butor Details						
Company: GRIND TECH LTD.				Sales Co. Distributor: TRIDENT AGENCY LTD.							
Address: JAINTAPUR, SYLHET, BANGL				Address: AWAL C C/A DHAKA, BAN	CENTRE (9TH FLOOR), 34 KE IGLADESH.	EMAL ATATURK AVENU	E, BANA	λNI			
PostCode:					Postcode: 1213.						
Contact: MD. RAFIQUL ISLAM				Contact: MUHAMN	MAD ALI						
Telephone: +8801708121266					Telephone: +8802	9821377-80.					
Email:rafiqul@grindtech-bd.com					Email: info@trider	ntbd.com					
Industry Sector					Commissioning Er	ngineer: MD. MAHBUBUR RA	HMAN				
Industry Sector Code Number*					1						
*For Relevant Code Number please see list on p				Commissioning Da	ate: 12.05.2023						

Compressor Application												
FOR												
		_										
Oil Details												
Type: AEON S												
Grade:												
Site/Environmental Conditions						Installation Details:						
Clean Site Conditions ?	Yes			No*		Cable Size:			4X'16 RM	1	mm <sup>2</sup>	
Installation Satisfactory ?	Yes	<b>V</b>		No*		Fuse Size:		BRA	KER 40		amps	s
Oil/Water <sup>#</sup> Leaks ?	Yes*			No	<b>7</b>	Water Quality Satisfactory ?#			Yes □ 1	N/A	No*	<b>V</b>
						Pipework Connections as per guidelines?			Yes ☑		No*	
*Please give full details in "Further Comments" overleaf.  # Water-cooled models only					*Please give full details in "Further Comments" overleaf.  # Water-cooled models only							
Actual Values												
Internal Sump Pressure (B2):	bar	<b>V</b>	7.5	Мра		Volts On Load:		412,	116, 413		Volts	;
Line/Network Pressure (B1):	bar	<b>V</b>	8.4	Мра		Voltage Differential Acceptable ?			Yes □		No	7
Oil Temperature (R2):	°C	<b>V</b>	88	°F		Full Load Amps:	L	L1: 22, L2:23, L3:23			amps	S
Ambient Temperature:	°C	<b>V</b>	35	°F		No Load Amps:	I	_1 : 15, L2	2:16 , L3:16		amps	s
Fan Ran Temperature:	°C	✓	88	°F		Factory Load Condition : Full		Light				
Fan Stop Temperature:	°C		80	°F		Stop Delay Time Sec	J	10				
Motor Start Delay :	Sec					Restart Delay : Sec	~	100				
Fan Start Delay :	Sec	<b>V</b>	8.0			Drain Open Time : Sec	J	2.0				
Start Delay Time :	Sec	7	6			Drain Close Time : Min	<b>√</b>	1.0				
Load Delay Time :	Sec	<b>V</b>	5			Soft Start Delay : Sec		10		-		
Standby Delay :	Sec	7	200.0	200.0		Motor Unload Frequency: Hz						
Motor Minimum Frequency :	Hz					Hours						
Relative Humidity:				%		Total Running Hours:			2		hrs	
Volts:				Volts		Total Loaded Hours:			1		hrs	
Control Details												
Cut-out Point:	bar	<b>V</b>	8.5	Мра		Timer Control Enabled:			Yes* □		No	<b>V</b>
Cut-in Point/Target Pressure:	bar	<b>V</b>	7.8	Мра		<sup>2</sup> Timer Control Enabled:			Yes* □		No	<b>V</b>
<sup>2</sup> Cut-out Point:	bar			Мра		Optional Inputs Enabled:			Yes* □		No	7
<sup>2</sup> Cut-in Point/Target Pressure:	bar			psi		Optional Inputs Enabled:			Yes* □		No	<b>V</b>
Operation:	automa	ıtic [	✓ conti	inuous	; 🗆	Base Load Select Enabled:			Yes* □		No	7
Unloaded Pressure:	bar	<b>7</b>	8.5	5 psi		Auto-Restart Enabled:			Yes* □		No	7
Time Unloaded:				(seco	onds)	Sequencer Controlled:			Yes* □		No	<b>V</b>
Remote Control Enabled:	Yes			No	<b>V</b>	Operator Training Completed:			Yes 🗹		No	
* Please give full details in "Further Comments" overleaf.												
Downstream Equipment Details												
Filter/s: Type/s and Grade/s : N/A												
Dryer: Manufacturer/type/serial No: N/A												
Receiver Size (litres): N/A												