

Lubricated Screw-Commissioning Report

WWW.AIRARDGAGEG.COM										
Compressor - Type & Serial No.				Serial Numbers						
Type:TAS-125PMC	Air End: A	A9039	9625691	Starter Panel: S/N:						
Serial No: 22100097	S/N: ZY211	12103: JIAN Z	HONGYAN	Dryer Model : TYX-180 S/N : 221017001 Pressure: 1.0 MPA						
MAM6080M-W Code			Inverter (if Model: NZ2			Commissioned By and Dat	te			
N/A			65935-228-A	Name: MD. RASHED, MD. N	<i>I</i> IAHBUB					
Number: N/A			MAM6080N Model: CK Box ID: 00' S/N: 2209: MAM6080N N/A	1111M 11110 22060	1016-1 178	Training Passport Number: N/A Date (dd/mm/yyyy): 10.12.2022				
Options Fitted										
Base Load Select:	Yes	V	No		Heat Recovery:		Yes 🗆	No	V	
Air Filter Differential Pressure Switch:	Yes		No	V	Canopy Heater:		Yes 🗆	No	V	
Oil Filter Differential Pressure Switch:	Yes		No	V	Oil Drip Pan:		Yes 🗆	No	V	
Separator Differential Switch:	Yes		No	V	Water Separator:		Yes 🗹	No		
Aftercooler Discharge Temp. Probe:	Yes		No	V						
Site Details					Sales Co. / Distril	butor Details				
Company: BEXIMCO LIMITED					Sales Co. Distribu	tor: TRIDENT AGENCY LTD.				
Address: BEXIMCO INDUSTRIAL PARK GAZIPUR, BANGLADESH.	O, KA	ASHIMPUR,		Address: AWAL CENTRE (9TH FLOOR), 34 KEMAL ATATURK AVENUE, BANANI C/A DHAKA, BANGLADESH.						
PostCode:1703					Postcode: 1213.					
MD. SYDUZZAMAN (TIPU)				Contact: MUHAMN	MAD ALI					
Telephone: 01713049486					Telephone: +8802	9821377-80.				
Email: tipu@beximtex.com					Email: info@triden	tbd.com				
Industry Sector					Commissioning Er	ngineer: MD. RASHED, MD. N	MAHBUB			
Industry Sector Code Number*					1					
*For Relevant Code Number please see list on page 3.					Commissioning Da	ate: 10.12.2022				
					<u> </u>					

ompressor Application	
OR TEXTILE	

Oil Details												
Type: Trident												
Grade: SINTHITIC 64												
Site/Environmental Conditions						Installation Details:						
Clean Site Conditions ?	Yes	V		No*		Cable Size:			4)	K95RM,	mm ²	
Installation Satisfactory ?	Yes	7		No*		Fuse Size:		BRAK	ER 250)	amp	s
Oil/Water [#] Leaks ?	Yes*			No	v	Water Quality Satisfactory ?#			Yes [3	No*	V
						Pipework Connections as per guidelines?			Yes [7	No*	
*Please give full details in "Further Comm	ents" overleaf.					*Please give full details in "Further Comments" overleaf. # Water-cooled models only						
Actual Values												
Internal Sump Pressure (B2):	bar	7	7.5	Мра		Volts On Load:	L	.1: 433 L2:	434 , L	3: 433	Volts	s
Line/Network Pressure (B1):	bar	1	7.4	Мра		Voltage Differential Acceptable ?			Yes [No	V
Oil Temperature (R2):	°C	1	84	°F		Full Load Amps:	Ľ	1:114,L2	2 :116, l	L3 :116	amp	s
Ambient Temperature:	°C	√	35	°F		No Load Amps:		L1 : 43, L2	:41, L	.3 :39	amp	s
Fan Ran Temperature:	°C	7	88	°F		Factory Load Condition: Full		Light _				
Fan Stop Temperature:	°C	✓	80	°F		Stop Delay Time Sec	Ŀ	7 10				
Motor Start Delay :	Sec					Restart Delay : Sec	Ŀ	<u> 6</u>				
Fan Start Delay :	Sec	7	8.0			Drain Open Time : Sec	Ŀ	2.0				
Start Delay Time :	Sec					Drain Close Time : Min	Ŀ	1.0				
Load Delay Time :	Sec	1	12			Soft Start Delay : Sec	Е					
Standby Delay :	Sec	V	600.0			Motor Unload Frequency: Hz	Ŀ	75				
Motor Minimum Frequency :	Hz	7	85			Hours						
Relative Humidity:	80		%		Total Running Hours:				2	hrs		
Volts: L1	: 433 , L2: 43	4 , L3	3:433	Vo	olts	Total Loaded Hours:			_	2	hrs	
Control Details												
Cut-out Point:	bar	V	9.0	Мра		Timer Control Enabled:			Yes*		No	Ø
Cut-in Point/Target Pressure:	bar	7	8.0	Мра		² Timer Control Enabled:			Yes* l		No	7
² Cut-out Point:	bar	✓	9.0	Мра		Optional Inputs Enabled:			Yes* l		No	V
² Cut-in Point/Target Pressure:	bar	7	8.0	psi		Optional Inputs Enabled:			Yes*		No	7
Operation:	automa	atic [☐ cont	inuous	V	Base Load Select Enabled:			Yes*		No	V
Unloaded Pressure:	bar	V	9.0) psi		Auto-Restart Enabled:			Yes* l		No	V
Time Unloaded:				(sec	onds)	Sequencer Controlled:			Yes* l		No	V
Remote Control Enabled:	Yes			No	V	Operator Training Completed:			Yes I	V	No	
						* Please give full details in "Further Comm	nen	ts" overlea	f.			
Downstream Equipment Details												
Filter/s: Type/s and Grade/s: TAF-200C, TAF-200T, TAF-200A, TAF-200AA												
Dryer: Manufacturer/type/serial No:TRIDENT AGENCY LTD., TAX-180, 221017001												
Receiver Size (litres): 2000												