

## **Lubricated Screw-Commissioning Report**

Compressor - Type & Serial No.	Serial Numbers								
Type:TAS-30PMC (22 KW)			Air End: Bl	BBT31	203662	Starter Panel: S/N:			
Serial No: 23040374	S/N: 23031 Maker: ZHE	09985 JIANG		Dryer Model : TYX-085 S/N : HN230514 Pressure: 1.0 MPA					
MAM6080M-W Code			Inverter (if a		able): 22GY-4-24V	Commissioned By and Da	ate		
N/A			67765-229-0	Name: MD.MAHBUBUR RA	AHMAN, MD.TORIQUL				
Number: N/A			MAM6080M Model: CK' Box ID: 00' S/N :23030 MAM6080M N/A	1111M 11110 161595	1011-3 299	Training Passport Number: N/A  Date (dd/mm/yyyy): 19.11.2023			
Outions Fitted									
Options Fitted  Base Load Select:	Yes	[7]	No		Heat Recovery:		Yes □	No	
Air Filter Differential Pressure Switch:	Yes		No	<u> </u>	Canopy Heater:	Yes 🗆	No		
Oil Filter Differential Pressure Switch:	Yes		No		Oil Drip Pan:		Yes 🗆	No	
Separator Differential Switch:	Yes		No	<b>V</b>	Water Separator: Yes [			No	
Aftercooler Discharge Temp. Probe:	Yes		No	<b>V</b>					
Site Details					Sales Co. / Distri	butor Details			
Company: ARMY PHARMA LTD.					Sales Co. Distribu	tor: TRIDENT AGENCY LTD			
Address: JOYDEBPUR, GAZIPUR, BANGLADESH					Address: AWAL CENTRE (9TH FLOOR), 34 KEMAL ATATURK AVENUE, BANANI C/A DHAKA, BANGLADESH.				
PostCode: 17	700					Postcode:	1213.		
Contact: MD. RANA HOSSAIN				Contact: MUHAMI	MAD ALI				
Telephone: 01725891010				Telephone: +8802 9821377-80.					
Email: ranaarmypharma@gmail.com					Email: info@triden	tbd.com			
Industry Sector					Commissioning Er	ngineer: MD.MAHBUBUR RA	AHMAN, MD.TORIQUL		
Industry Sector Code Number* 160				1					
*For Relevant Code Number please see list on page 3.					Commissioning Da	ate: 19.11.2023			

Compressor Application										
FOR PHARMA										
Oil Details										
Type: AEONS										
Grade:										
Site/Environmental Conditions						Installation Details:				
Clean Site Conditions ?	Yes	[7]		No*		Cable Size:		4X16 RM	mm <sup>2</sup>	:
Installation Satisfactory ?	Yes				_	Fuse Size:		BRAKER 63	amp	
Oil/Water# Leaks ?	Yes*			No	<u> </u>	Water Quality Satisfactory ?#		Yes □	No*	
ON Trails: Estate :		_				Pipework Connections as per guidelines?		Yes ☑	No*	
*Please give full details in "Further Comments"	overleaf.					*Please give full details in "Further Comments" over	rleaf.	165 🗆		
# Water-cooled models only						* Water-cooled models only			_	
Actual Values										
Internal Sump Pressure (B2):	bar	<b>V</b>	8.0	Мра		Volts On Load:	L1:	409, L2: 411 , L3: 409	Volts	3
Line/Network Pressure (B1):	bar	<b>V</b>	6.0	Мра		Voltage Differential Acceptable ?		Yes □	No	V
Oil Temperature (R2):	°C	✓	82	°F		Full Load Amps:		: 30 , L2 : 29 , L3 :27	amp	
Ambient Temperature:	°C	✓	36	°F		No Load Amps:		.1 : 6 , L2 :5 , L3 :8	amp	S
Fan Ran Temperature:	°C	<u> </u>	88	°F		Factory Load Condition : Full Half		Light		
Fan Stop Temperature:	°C Sec	<u> </u>	80	°F		Stop Delay Time Sec  Restart Delay : Sec	<u> </u>	10		
Motor Start Delay :	Sec	v	8.0			Restart Delay : Sec  Drain Open Time : Sec		2.0		
Fan Start Delay : Start Delay Time :	Sec	☑	6			Drain Close Time : Min		1.0		
Load Delay Time :	Sec	v v	5.0			Soft Start Delay : Sec	Ø Ø	10		
Standby Delay :	Sec	<u> </u>	200.0	)		Motor Unload Frequency: Hz	<u> </u>	85		
Motor Minimum Frequency :	Hz	<b>V</b>	85			Hours				
Relative Humidity:					%	Total Running Hours:		2.0	hrs	
Volts:	409, 411,	409		V	olts	Total Loaded Hours:		1.0	hrs	
Control Details										
Cut-out Point:	bar	<b>√</b>	8.0	Мра		Timer Control Enabled:		Yes* □	No	<b>√</b>
Cut-in Point/Target Pressure:	bar	V	6.0	Мра		<sup>2</sup> Timer Control Enabled:		Yes* □	No	V
<sup>2</sup> Cut-out Point:	bar	<b>V</b>	8.0	Мра		Optional Inputs Enabled:		Yes* □	No	V
<sup>2</sup> Cut-in Point/Target Pressure:	bar	<b>V</b>	6.0	psi		Optional Inputs Enabled:		Yes* □	No	V
Operation:	automa	atic [	☑ cont	inuous	s 🗆	Base Load Select Enabled:		Yes* □	No	v
Unloaded Pressure:	bar	V		psi		Auto-Restart Enabled:		Yes* □	No	<b>V</b>
Time Unloaded:				(sec	onds)	Sequencer Controlled:		Yes* □	No	V
Remote Control Enabled:	Yes			No	V	Operator Training Completed:		Yes ☑	No	
* Please give full details in "Further Comments" overleaf.										
Downstream Equipment Details										
Filter/s: Type/s and Grade/s :TAF-120C, TAF-120T, TAF-120A, TAF-120A										
Dryer: Manufacturer/type/serial No: TRIDENT AGENCY LTD., TYX-085, HN230514										
Receiver Size (litres): 600 L										

Dryer Application								
FOR PHARMA								
Options Fitted / Installed								
Receiver:	Yes ☑	No		Condensate Drain Valve:		Yes ☑	No	
Receiver Size (Litres):	500			By-pass Installed:		Yes 🔽	No	
Receiver Drain Valve:	Yes ☑	No		Local / Remote Control:		Yes 🗆	No	<b>V</b>
Water Separator: TAF-120C	Yes 🗸	No		Flow Control Device:		Yes 🗆	No	<b>V</b>
Pre-filter	Yes ☑	No		Compressor Details:				
Pre-filter Type: TAF-120T				Oil Free Compressor/s:		Yes	No	V
Pre-filter Sizes: 12.0 m3/min				Max Flow Rate 3.2	m3/hr □	m3/min ☑	CFM [	
After Filter:	Yes 🗸	No		Voltage: 237 V				
After Filter Type: TAF-120A X	2			Amperage:				
Site / Environmental Condition	ns			Installation Details				
Clean Site Conditions: Yes	☑ No* □			Cable Size: 2.5 RM	r	mm2		
Installation Satisfactory: Yes	☑ No* □			Fuse Size: 10	amps			
				Pipework Connections as p	er guidelin	∢ Yes ☑ N	0 🗆	
If answered "No" ( * ), please give fu	ll details in "F	urther Com	ments" on page	e 3.	•	-		

Operational Values					
Ambient Air Temperature:	°C 🗹	36 □	Dewpoint Switching:	Yes ☑	No□
Inlet Air Temperature:	°C 🗆	°F□	Auto Fault Re-set:	Yes □	No⊍
Inlet Pressure:	bar 🗹	7.8 □	Auto Restart:	Yes □	No☑
Outlet Pressure:	bar☑	7.7 psi□	Alarm / Trip Dewpoint:	°C 🗹	°F 🗆
Dewpoint:	°C 🗹	-40 °F □	Alarm / Trip Pressure:	bar 🗹	psi□
Purge Setting:	bar □N/.	A psi□	Alarm / Trip Temperature:	°C 🗹	°F 🗆
Hydrometer Installed:	Yes□	No₪	Service Due:	Yes ☑	No□

Signatures	Print	Sign	Date (dd/mm/yyyy)
Operator:  Training Completed:	MD.MOBID HOSSAIN	MD.MOBID HOSSAIN	19.11.2023
Commissioning Engineer:	MD.MAHBUB, MD.TORIQUL	MD.MAHBUB, MD.TORIQUL	19.11.2023
Customer / End User:	MD.RANA HOSSAIN	MD.RANA HOSSAIN	19.11.2023

