

## **Lubricated Screw-Commissioning Report**

Compressor - Type & Serial No.				Serial Numbers						
Type:TAS-100PMC	Air End: A	A2D4	0596483	Starter Panel: S/N:						
Serial No: 22070143	S/N: 22066 Maker: ZHE	3679 EJIAN	K-2255-75-30 6 G HANSHENG OLOGY CO.LTD.	Dryer Model : S/N : Pressure:						
MAM6080M-W Code	Inverter (if a Model: NZ2			Commissioned By and Date						
N/A			85126-228-A	Name: MD.MAHABUB_SAJON	N					
Number: N/A			MAM6080M Model: CK1 Box ID: 001 S/N: 2206	1111N 11110 24069	1016-1 098 93	16-1 98				
	N/A	VI-VV S	Software Version:	Date ( <i>dd/mm/yyyy</i> ) : 16.12.20	23					
Options Fitted										
Base Load Select:	Yes	Ø	No		Heat Recovery:		Yes 🗹	No 🗖		
Air Filter Differential Pressure Switch:	Yes		No	Ø	Canopy Heater:		Yes 🗆	No 🗹		
Oil Filter Differential Pressure Switch:	Yes		No	Ø	Oil Drip Pan:		Yes 🗖	No 🗹		
Separator Differential Switch:	Yes		No	Ø	Water Separator:		Yes 🗆	No <b>☑</b>		
Aftercooler Discharge Temp. Probe:	Yes		No	Ø						
Site Details				Sales Co. / Distrib	outor Details					
Company: KC SPINNING MILLS LTD.					Sales Co. Distribut	or: TRIDENT AGENCY LTD.				
Address: 117 GODNAIL,SIDDIRGONJ,NARAYANGONJ-1400					Address: AWAL CENTRE (9TH FLOOR), 34 KEMAL ATATURK AVENUE, BANANI C/A DHAKA, BANGLADESH.					
PostCode: 1400						Postcode: 12°	13.			
Contact: MD.SAHIN ALAM					Contact: MUHAMN	MAD ALI				
Telephone: 01774432878					Telephone: +8802 9821377-80.					
Email: shaheenkcsm@gmail.com					Email: info@triden	tbd.com				
Industry Sector					Commissioning Engineer:MD.MAHBUB, SAJON					
Industry Sector Code Number*			900		1					
*For Relevant Code Number please see list on page 3.					Commissioning Da	te: 16.12.2023				

Compressor Application											
FOR GARMENTS											
Oil Details											
Type: AEONS 6000											
Grade:											
Site/Environmental Conditions					Installation Details:						
Clean Site Conditions ?	Yes	- I		No*		Cable Size:			95 RM	mm²	2
Installation Satisfactory ?	Yes							BRAKER 175			
,				No*		Fuse Size:					s
Oil/Water <sup>#</sup> Leaks ?	Yes*	П		No	Ø	Water Quality Satisfactory ?#		Yes		No*	
						Pipework Connections as per guidelines? Yes			<u> </u>	No*	
*Please give full details in "Further Comments" of Water-cooled models only	overleat.					*Please give full details in "Further Comments" overleaf.  " Water-cooled models only					
Actual Values											
Internal Sump Pressure (B2):	bar	☑	8.5	Мра		Volts On Load:	L	.1: 401 L2: 401 ,	L3: 402	Volts	s
Line/Network Pressure (B1):	bar	Ø	8.3	Мра		Voltage Differential Acceptable ?		Yes		No	Ø
Oil Temperature (R2):	°C	Ø	84	⁰F		Full Load Amps:	ı	L1:84 , L2:85	, L3 :83	amp	s
Ambient Temperature:	°C	☑	33	⁰F		No Load Amps:		L1 : 24 , L2 :26 ,	L3 :24	amp	s
Fan Ran Temperature:	°C	Ø	88	°F		Factory Load Condition : Full   Halt	f C	Light			
Fan Stop Temperature:	°C	Ø	80	°F		Stop Delay Time Sec	· •	10			
Motor Start Delay :	Sec	Ø				Restart Delay : Sec	· •	6			
Fan Start Delay :	Sec	Ø	8.0			Drain Open Time : Sec	•	2.0			
Start Delay Time :	Sec	Ø	10			Drain Close Time : Min	V	1.0			
Load Delay Time :	Sec	Ø	10.0			Soft Start Delay : Sec	Ē	10			
Standby Delay :	Sec	☑	600.0	)		Motor Unload Frequency: Hz	E	<b>3</b> 85			
Motor Minimum Frequency:	Hz					Hours					
Relative Humidity:		68	3		%	Total Running Hours:			1:00	hrs	
Volts:				٧	'olts	Total Loaded Hours:			1:00	hrs	
Control Details											
Cut-out Point:	bar	☑	8.0	Мра		Timer Control Enabled:		Yes*		No	☑
Cut-in Point/Target Pressure:	bar	☑	8.5	Мра		<sup>2</sup> Timer Control Enabled:		Yes*		No	☑
<sup>2</sup> Cut-out Point:	bar		8.0	Мра		Optional Inputs Enabled:		Yes*		No	Ø
<sup>2</sup> Cut-in Point/Target Pressure:	bar		8.5	psi		Optional Inputs Enabled:		Yes*		No	☑
Operation:	automa	atic E	<b>☑</b> cont	inuou	s 🗖	Base Load Select Enabled:		Yes*		No	Ø
Unloaded Pressure:	bar	☑	8.5	5 psi		Auto-Restart Enabled:		Yes*		No	☑
Time Unloaded:				(sec	conds)	Sequencer Controlled:		Yes*		No	Ø
Remote Control Enabled:	Yes			No	Ø	Operator Training Completed:		Yes		No	Ø
						* Please give full details in "Further Comm	ents	s" overleaf.			
Downstream Equipment Details											

