

Lubricated Screw-Commissioning Report

Compressor - Type & Serial No.			Serial Numbers						
Type: TAS-20HB Air End: BBHT3627-		6274	737	Starter Panel:					
					S/N: N/A				
Serial No: 21110751		Motor Model: YE	2-132	2M2-2	Dryer Model : AC-30				
		S/N: 487008			Batch Code : 20211217B				
		Maker: JIANGXI	LEC	IBL INDUSTRIAL LTD.	Pressure: 0.8 MPA				
MAM6080M-W Code		Inverter (if application	able):		Commissioned By				
		Model: N	N/A		Name: MD. ROBIUL ISLAM				
N/A		S/N:			Ivanic. MD. ROBICE ISEAW				
Number: N/A		MAM6080M-W 0 Model: MAM608		ollar :	Training Passport Number: N/A				
		Box ID: 0011110	800						
		S/N : 2010261615	5						
		MAM6080M-W S N/A	Softw	are Version:	Date (dd/mm/yyyy): 17.06.2022				
Options Fitted									
Base Load Select:	Yes 🗆	No	V	Heat Recovery:		Yes		No	V
Air Filter Differential Pressure Switch:	Yes 🗆	No	V	Canopy Heater:		Yes		No	4
Oil Filter Differential Pressure Switch:	Yes 🗆	No	V	Oil Drip Pan:		Yes		No	7
Separator Differential Switch:	Yes 🗆	No	V	Water Separator:		Yes	4	No	
Aftercooler Discharge Temp. Probe:	Yes 🗆	No No	V						
Site Details				Sales Co. / Distributor Details					
Company: PARAGON AGRO LTD.				Sales Co. Distributor: TRIDENT A	GENCY LTD.				
Address: HAJINAGAR TEA ESTATE, KAJALDHARA, MOULVIBAZAR			Address: AWAL CENTRE (9TH FLOOR), 34 KEMAL ATATURK AVENUE, BANANI C/A DHAKA, BANGLADESH.						
PostCode: 2334				Postcode: 1213.					
Contact: MD. YEASIN				Contact: MUHAMMAD ALI					
Telephone: +8801833222444				Telephone: +8802 9821377-80.					
Email:yasinhamid1155@gmail.com				Email: info@tridentbd.com					
Industry Sector				Commissioning Engineer: MD. RC	DBIUL ISLAM				
Industry Sector Code Number*		80							
*For Relevant Code Number please see list on page 3.	<u> </u>			Commissioning Date: 17.06.2022					

Compressor Application											
FOR FACTORY											
Oil Details											
Туре:											
Grade:											
Site/Environmental Conditio	ns					Installation Details:					
Clean Site Conditions ?	Yes	V		No*		Cable Size: 4 X 10 RM				mm ²	
Installation Satisfactory ?	Yes	7		No*		Fuse Size:	BRAK	ER 63A		amps	
Oil/Water [#] Leaks ?	Yes*			No	V	Water Quality Satisfactory ?#		Yes 🗆	N/A	No*	
			-			Pipework Connections as per guidelines?		Yes 🗹		No*	
*Please give full details in "Further C # Water-cooled models only	omments" overleaf.					*Please give full details in "Further Comments" overleaf. # Water-cooled models only					
Actual Values											
Internal Sump Pressure (B2):	bar	7	8.0	psi		Volts On Load:	398, 3	397, 399		Volts	,
Line/Network Pressure (B1):	bar	_ ·	·· N/A	psi		Voltage Differential Acceptable ?		Yes ☑		No	V
Oil Temperature (R2):	°C	V .	82	°F		Full Load Amps:	27,	26, 27		amps	
Ambient Temperature:	0C	.	28	°F		No Load Amps:	16,	17, 16		amps	
Fan Ran / Off Temperature:	0C			°F		Hours					
Relative Humidity:		8().		%	Total Running Hours:		1		hrs	
Volts:	400, 401	, 402		V	olts	Total Loaded Hours:		1		hrs	
Control Details											
Cut-out Point:	bar	V	8.0	psi		Timer Control Enabled:		Yes* □		No	7
Cut-in Point/Target Pressure:	bar	✓.	7.5	psi		² Timer Control Enabled:		Yes* □		No	V
² Cut-out Point:	bar	<u> </u>	N/A	psi		Optional Inputs Enabled:		Yes* □		No	V
² Cut-in Point/Target Pressure:	bar	<u> </u>	N/A	psi		Optional Inputs Enabled:		Yes* □		No	V
Operation:	automati	ic .	. con	itinuoi	ıs	Base Load Select Enabled:		Yes* □		No	V
Unloaded Pressure:	bar	☑,	8.0	psi	V	Auto-Restart Enabled:		Yes* □		No	V
Time Unloaded:		10	0	(se	conds)	Sequencer Controlled:		Yes* □		No	V
Remote Control Enabled:	Yes			No	V	Operator Training Completed:		Yes 🗹		No	
						* Please give full details in "Further Comments" overleaf	•				
Downstream Equipment Deta	ails										
Filter/s: Type/s and Grade/s : T	AF-035Q, TAF-0357	T, TAF	F-035A								
Dryer: Manufacturer/type/seria	l No: AC-30, 202112	217B									
Receiver Size (litres): 600 L											

Dryer Application			
Site / Environmental Cond	litions		Installation Details
Clean Site Conditions:	Yes ☑	No 🗆	Cable Size: 1.5 RM mm2
Installation Satisfactory:	Yes 🗹	No 🗆	Fuse Size: 13 amps
			Pipework Connections as per guidelines: Yes ☑ No ☑
If answered "No" (*), pleas	se give full details	s in "Further Comments" on p	page 3.
Operational Values			
Ambient Air Temperature:	°C 🗹	28 °F □	Dewpoint Switching: Yes □ No ☑
Inlet Air Temperature:	°C 🗹	36 °F □	Auto Fault Re-set: Yes □ No ☑
Inlet Pressure:	bar 🗹	8.4 psi 🗆	Auto Restart: Yes □ No ☑
Outlet Pressure:	bar 🗹	8.3 psi 🗆	Alarm / Trip Dewpoint: °C
Dewpoint:	°C □	N/A ⁰ F □	Alarm / Trip Pressure: bar □ N/A psi □
Purge Setting:	bar 🗹	N/A psi □	Alarm / Trip Temperatur °C □ N/A °F □
Hydrometer Installed:	Yes 🗹	No 🗹	Service Due: Yes □ No ☑
Signature	s	Print	Sign Date (dd/mm/yyyy)
Operator: Training Completed:		MUFAZZAL HUSSAIN	MUFAZZAL HUSSAIN 17.06.2022
Commissioning Engineer:		MD. ROBIUL ISLAM	MD. ROBIUL ISLAM 17.06.2022
Customer / End User:		MD. YEASIN HAMID	MD. YEASIN HAMID 17.06.2022

Industry Sector List	Code No.	Industry Sector List	Code No.
Aerospace & Defence	010	Manufacturing / (Creative)	140
Chemicals	020	Media & Publishing	150
Constrction	030	Pharmaceuticals & Bio Technology	160
Education/Training	040	Plant Hire / Leasing	170
Energy Generation	050	Sales, Service & Marketing	180
Farming Agriculture	060	Software, Computer Services & I.T	190
Finance / Insurance / Legal & Accounting	070	Sport/Leisure	200
Food, Beverage & Tobacco	080	Telecommunications Services (Fixed Line)	210
Forestry / Logging & Paper	090	Telecommunications, Transmission Services (Wireless)	220
Garage / Maintenance	100	Transportation Services	230
Government & Authorities	110	Travel Services	240
Industrial Metals, Mining & Quarrying	120	Travel Hubs, Networks & Maintenance thereof	250
Manufacturing / Engineering & Assembly (Industrial)	130	Utility Companies - Distribution Networks	260
Other (Please indicate if no other matching codes)	900	TEXTILE	

