

Dryer - Commissioning Report

Dryer - Type and Serial No.			Commissioned By and Date							
Type: TAC-100				Name: MD.A.S.JURL						
Serial No: 20230925012			Training Passport Number: N/A							
				Date (dd/mm/yyyy): 25.01.2024						
Options Fitted / Installed										
Receiver:	Yes ☑	No		Condensate Drain Valve:	Yes ☑ No □					
Receiver Size (Litres): 1500L				By-pass Installed:	Yes ☑ No □					
Receiver Drain Valve:	Yes 🗹	No		Local / Remote Control:	Yes □ No ☑					
Water Separator:	Yes 🗹	No		Flow Control Device:	Yes □ No ☑					
Pre-Filter:	Yes ☑	No		Compressor Details						
Pre-Filter Type:	TAF-150T			Oil Free Compressor's:	Yes □ No ☑					
Pre-filter Sizes:	15.0 m3/mi	in		Max Flow Rate: N/A 7.0 m ³ √nr	7.0 m ³ /nr m ³ /min CFM					
After Filter:	Yes 🗹	No		Voltage: 424,425,426 V						
After Filter Type:	TAF-150A		Amperage: 58,61,63 A							
Site Details			Sales Co. / Distributor Details							
Company:SALEH STEEL INDUS	TRIES LTD.		Sales Co. / Distributor: TRIDENT AGENCY LTD.							
Address: 85/R,NASIRABAD INDU AREA,CHITTAGONG.	JSTRIAL		Address: AWAL CENTER (9TH FLOOR), 34 KEMAL ATATURK AVENUE BANANI C/A, DHAKA, BANGLADESH.							
Postcode: 4203				Postcode: 1213.						
Contract: ENG.SIMUL DAS				Contract: MOHAMMAD ALI						
Telephone:+8801715-099675				Telephone: +8802 9821377-80.						
Email: simul.das@gmail.com			Email: info@tridentbd.com							
				Commissioning Engineer: MD.A.S.JUEL						
			Commissioning Date: 25.01.2024							

Dryer Application												
FOR DENIMS												
Site / Environmental Conditions						Installation Details						
Clean Site Conditions:		Yes	V	No		Cable Size:			4X	(4 rm	n mm2	2
Installation Satisfactory:		Yes	Yes ☑ No ☐ Fuse Size: CIRCUI					UIT BR	BREAKER 10 amps			
						Pipework Connections as per guidelines:				V	No	
If answered "No" (*), please give full de	etails in "Fur	ther Co	ommen	nts" on p	age 3.	•						
Operational Values												
Ambient Air Temperature:	32	°C	V	°F		Dewpoint Switchi	ing:		Yes		No	V
Inlet Air Temperature:	30	°C	V	°F		Auto Fault Re-se	t:		Yes	V	No	
Inlet Pressure:	7.8	bar	V	psi		Auto Restart:			Yes	<u> </u>	No	
Outlet Pressure:	7.5	bar	V	psi		Alarm / Trip Dew	point:	N/A	°C		°F	
Dewpoint:	10	10 °C □ °F □				Alarm / Trip Pres	bar		psi			
Purge Setting:	N/A	bar □ psi □				Alarm / Trip Tem	N/A	°C		⁰ F		
Hydrometer Installed:	N/A	Yes		No	V	Service Due:	e Due:				No	V
Signatures		Prin	ıt				Sign		Date	(dd/	mm/y	ууу)
Operator:												
Trainning Completed:	V	MR.MIL				.ON	MILON		25.01.2024			
Commissioning												
Engineer:	MD.A.S.					UEL MD.A.S.JUEL			25.01.2024			
Customer / End User:												
		AMDADUL I			ADUL	ISLAM	AMDADUL ISLAM		25.01.2024			
									<u> </u>			
Further Comments:												



If possible, and where applicable, please supply photographic evidence of fault/failure