

## **Lubricated Screw-Commissioning Report**

Compressor - Type & Serial No.			Serial Numbers						
Type:TAS-75PMC			Air End: A	A3D32	2625726	Starter Panel: S/N:			
Serial No: 22070042			S/N: 22046 Maker: ZHE	23343 EJIANG		Dryer Model : TYX-110 S/N : HN221220 Pressure: 1.0 MPA			
MAM6080M-W Code			Inverter (if a Model: NZ2						
N/A					56932-228-E	Name: MD.SHOHAG, MD. M	IAHBUB		
Number: N/A			MAM6080N Model: CK1 Box ID: 001 S/N: 22062 MAM6080N N/A	1111M 11110 24069	1016-1 101	-1			
Options Fitted									
Base Load Select:	Yes		No	<b>V</b>	Heat Recovery:		Yes □	No ☑	
Air Filter Differential Pressure Switch:	Yes		No	V	Canopy Heater:		Yes □	No 🗹	
Oil Filter Differential Pressure Switch:	Yes		No	7	Oil Drip Pan:		Yes 🗆	No 🗹	
Separator Differential Switch:	Yes		No	<b>V</b>	Water Separator:		Yes ☑	No 🗆	
Aftercooler Discharge Temp. Probe:	Yes		No	V					
Site Details					Sales Co. / Distril	outor Details			
Company: GENERAL PHARMACEUTICALS LTD.					Sales Co. Distributor: TRIDENT AGENCY LTD.				
Address: KONABARI, GAZIPUR, BANGLADESH					Address: AWAL CENTRE (9TH FLOOR), 34 KEMAL ATATURK AVENUE, BANANI C/A DHAKA, BANGLADESH.				
PostCode: 1346					Postcode: 1213.				
Contact: MR. AQIB JAVED					Contact: MUHAMMAD ALI				
Telephone: 01844093953					Telephone: +8802 9821377-80.				
Email: aqib.eng@generalpharma.com					Email: info@triden	tbd.com			
Industry Sector					Commissioning Er	gineer:MD.SHOHAG, MD. MA	AHBUB		
Industry Sector Code Number*			160						
*For Relevant Code Number please see list on page 3.					Commissioning Da	ate: 12.03.2023			

Compressor Application									
FOR PHARMA									
Oil Details									
Type: AEONS 6000									
Grade: P/N-T92130530									
Site/Environmental Conditions						Installation Details:			
Clean Site Conditions ?	Yes	V		No*		Cable Size: 35 RM E16 RM	mm <sup>2</sup>		
Installation Satisfactory ?	Yes	V		No*		Fuse Size: BRAKER 125	amp	s	
Oil/Water <sup>#</sup> Leaks ?	Yes*			No	V	Water Quality Satisfactory ? <sup>#</sup> Yes □	No*	<b>V</b>	
						Pipework Connections as per guidelines? Yes ☑	No*		
*Please give full details in "Further Commen	ts" overleaf.					"Please give full details in "Further Comments" overleaf.  " Water-cooled models only			
* Water-cooled models only						water-cooled models only			
Actual Values									
Internal Sump Pressure (B2):	bar	✓	7.6	Mpa		Volts On Load: L1: 404 L2: 407 , L3: 406	Volts		
Line/Network Pressure (B1):	bar	✓	0.5	Mpa ∩-		Voltage Differential Acceptable ? Yes ☑			
Oil Temperature (R2):  Ambient Temperature:	0C	<u> </u>	85	°F		Full Load Amps: L1 : 76.9 , L2 : 74.9 , L3 : 75.03  No Load Amps: 12, 10, 12	amp		
Fan Ran Temperature:	°C	v .	36 88	°F			amp	S	
Fan Stop Temperature:	°C	☑ ☑	80	°F		Factory Load Condition :   Full			
Motor Start Delay :	Sec	<ul><li>✓</li></ul>				Restart Delay : Sec 2 100			
Fan Start Delay :	Sec	<u> </u>	8.0			Drain Open Time : Sec ☑			
Start Delay Time :	Sec	<u> </u>				Drain Close Time : Min ☑			
Load Delay Time :	Sec	<u></u>	10.0			Soft Start Delay : Sec ☑			
Standby Delay :	Sec	V				Motor Unload Frequency : Hz ☑			
Motor Minimum Frequency :	Hz	V				Hours			
Relative Humidity:		68	3		%	Total Running Hours: 2.0	hrs		
Volts:	400, 397,	397		V	olts	Total Loaded Hours: 1.30	hrs		
Control Details									
Cut-out Point:	bar	V	8.0	Мра		Timer Control Enabled: Yes* □	No	7	
Cut-in Point/Target Pressure:	bar	<b>V</b>	7.5	Мра		<sup>2</sup> Timer Control Enabled: Yes* □	No	7	
<sup>2</sup> Cut-out Point:	bar	V	8.0	Мра		Optional Inputs Enabled: Yes* □	No	V	
<sup>2</sup> Cut-in Point/Target Pressure:	bar	V	7.5	psi		Optional Inputs Enabled: Yes* □	No	<b>V</b>	
Operation:	automa	atic E	☑ cont	inuous	3 🗆	Base Load Select Enabled: Yes* □	No	V	
Unloaded Pressure:	bar	V	8.0	) psi		Auto-Restart Enabled: Yes* □	No	7	
Time Unloaded:				(sec	onds)	Sequencer Controlled: Yes* □	No	V	
Remote Control Enabled:	Yes			No	V	Operator Training Completed: Yes ☑	No		
						* Please give full details in "Further Comments" overleaf.			
Downstream Equipment Details									
Filter/s: Type/s and Grade/s :TAF-150C, TAF-150T, TAF-150A									
Dryer: Manufacturer/type/serial No: TRIDENT AGENCY LTD., TYX-110, HN221220									
Receiver Size (litres): 1000 L									

Dryer Application					
FOR PHARMA					_
Options Fitted / Installed					
Receiver: Yes ☑ No		Condensate Drain Valve:	Yes	☑ No [	_ ]
Receiver Size (Litres): 1000		By-pass Installed:	Yes	☑ No [	
Receiver Drain Valve: Yes □ No		Local / Remote Control:	Yes	□ No ⊡	7
Water Separator: TAF-150C Yes ☑ No		Flow Control Device:	Yes	□ No [	<b>v</b>
Pre-filter Yes ☑ No		Compressor Details:			
Pre-filter Type: TAF-150T X 2		Oil Free Compressor/s:	Yes	□ No E	<b>√</b>
Pre-filter Sizes: 15.0 m3/min		Max Flow Rate 9.3	m3/hr □ m3	/min ☑ CFM □	
After Filter: Yes ☑ No		Voltage: 237 V			
After Filter Type: TAF-150A		Amperage:			
Site / Environmental Conditions		Installation Details			
Clean Site Conditions: Yes ☑ No* □		Cable Size: 3X2.5 RM	n	nm2	
Installation Satisfactory: Yes ☑ No* ☐		Fuse Size: 10	amps		
		Pipework Connections as J	per guideline	∕es ☑ No 🗆	
If answered "No" ( * ), please give full details in "Further Com	ments" on page	23.		-	
Operational Values					
Ambient Air Temperature: °C ☑ 36 □		Dewpoint Switching:	Yes □	No⊡	
Inlet Air Temperature: °C ☑ 36 °F□		Auto Fault Re-set:	Yes □	No⊡	
Inlet Pressure: bar ☑ 7.5 □		Auto Restart:	Yes □	No⊡	
Outlet Pressure: bar ☑ 7.4 psi□		Alarm / Trip Dewpoint:	°C 🗆 N/A	A °F□	
Dewpoint: °C ☑ -43 °F □		Alarm / Trip Pressure:	bar □ N/A	A psi□	
Purge Setting: bar □N/A psi □		Alarm / Trip Temperature:	°C 🗆 N/A	A °F□	

Signatures	Print	Sign	Date (dd/mm/yyyy)		
Operator:  Training Completed:	MEHEDI HASAN	MEHEDI HASAN	12.03.2023		
Commissioning Engineer:	MD. SOHAG, MD. MAHBUB	MD. SOHAG, MD. MAHBUB	12.03.2023		
Customer / End User:	AQIB JAVED	AQIB JAVED	12.03.2023		

Service Due:

Yes □

No⊌

Hydrometer Installed:

Yes⊌

No□