

Dryer - Commissioning Report

Dryer - Type and Serial No.				Commissioned By and Date						
Type: TAC-400				Name: MD.KABIR HOSSEN,MD.SOHEL F	RANA					
Serial No: 20231011029			Training Passport Number: N/A							
				Date (dd/mm/yyyy): 10.02.2024						
Options Fitted / Installed										
Receiver:	Yes 🗹	No		Condensate Drain Valve:	Yes 🗹	No				
Receiver Size (Litres): 5000L				By-pass Installed:	Yes C] No	✓			
Receiver Drain Valve:	Yes 🗹	No		Local / Remote Control:	Yes C] No	V			
Water Separator:	Yes 🗆	No	V	Flow Control Device:	Yes C] No	N			
Pre-Filter:	Yes 🗹	No		Compressor Details						
Pre-Filter Type:	TAF-450C)		Oil Free Compressor's:	Yes C] No	V			
Pre-filter Sizes:	45.0 m3/m	nin		Max Flow Rate: 45.0 m ³ /hr	m³/min	□ _{CFI}	и□			
After Filter:	Yes 🗹	No		Voltage: 398,397,399 V						
After Filter Type:	TAF-450A	١		Amperage: 14.9,15.2,14.7						
Site Details				Sales Co. / Distributor Details						
Company:ARGON DENIMS LTD.				Sales Co. / Distributor: TRIDENT AGENC	Y LTD.					
Address: BERAIDERCHALA SREEPUR,GAZIPUR				Address: AWAL CENTER (9TH FLOOR), 34 KEMAL ATATURK AVENUE BANANI C/A, DHAKA, BANGLADESH.						
Postcode: 1740			Postcode: 1213.							
Contract: MD. MOSIUR RAHMAN				Contract: MOHAMMAD ALI						
Telephone:+880 1759-493236			Telephone: +8802 9821377-80.							
Email: mosiurrahman@argondenim.com			Email: info@tridentbd.com							
				Commissioning Engineer: MD.KABIR HOS RANA	SEN_MI	D.SOHI	ĒL			
				Commissioning Date: 10.02.2024						

Dryer Application												
FOR DENIMS												
Site / Environmental Conditions					Installation Details							
Clean Site Conditions:		Yes	V	No		Cable Size: 4X6 rm mm2			2			
Installation Satisfactory:		Yes	V	No		Fuse Size: CIRCUIT BREAKER 25 amps)S			
						Pipework Connect	ions as per guidelines:	Yes	V	No		
If answered "No" (*), please give full de	etails in "Fur	ther Co	ommen	ts" on p	age 3.							
Operational Values												
Ambient Air Temperature:	30	°C	V	°F		Dewpoint Switch	ing:	Yes		No	✓	
Inlet Air Temperature:	26	°C	✓	°F		Auto Fault Re-se	et:	Yes	V	No		
Inlet Pressure:	8.0	bar	V	psi		Auto Restart:		Yes	V	No		
Outlet Pressure:	7.9	bar	V	psi		Alarm / Trip Dew	point: 20	°C		°F		
Dewpoint:	2.8	°C		⁰ F □ Alarm / Trip Pressure:			ssure: 400	bar		psi		
Purge Setting:	N/A	bar		psi		Alarm / Trip Tem	pperature: 40	°C		°F		
Hydrometer Installed:	N/A	Yes		No	V	Service Due:		Yes		No	V	
Signatures		Prin	t				Sign	Date	(dd/i	mm/y	ууу)	
Operator:												
Trainning Completed:	V											
Commissioning		MD.KABIR H				IOSSEN,	MD.KABIR HOSSEN, 10.02.202			1		
Engineer:									10.02	2.202		
Customer / End User:		MD. MOSIUR F			VGII ID	DALIMANI	MD. MOSIRU RAHMAN		10.02.2024			
					JSIUK	<u>гапілічі</u>	IND. IVIOSIKU KATIVIAN	10.02.2024				
Further Comments:												
			0	T	1	4		4				
trident AIR	DRYER	0#1 500						I	Á			



If possible, and where applicable, please supply photographic evidence of fault/failure