

Lubricated Screw-Commissioning Report

Compressor - Type & Serial No.			Serial Numbers								
Type: TAS-50PMC			Air End: AA	SD388	826224	Starter Panel:					
						S/N:					
Serial No: 22040090			Motor Mode	el: ZTP	PM-180M-30-37 Dryer Model :						
			S/N: ZY220	11082	07	Batch Code:					
			Maker: FUJ	IAN ZI	HONGYAN TECHNOLOGY	Pressure:					
		\dashv	Inverter (if a	pplical	ble):						
MAM6080M-W Code			Model: NZ2	00T37	GY-4	Commissioned By					
N/A			S/N: ZC220	30220	4636-228-1	Name: MD.RASHED, MD.MAHBUB					
Number: N/A			MAM6080N	M-W C		Training Passport Number: N/A					
			Box ID: 001								
					39						
			S/N : 22032 MAM6080N		ftware Version: Date (dd/mm/yyyy): 14.06.2						
			N/A								
Options Fitted											
Base Load Select:	Yes	✓	No		Heat Recovery:		Yes		No	7	
Air Filter Differential Pressure Switch:	Yes		No	4	Canopy Heater:		Yes		No	V	
Oil Filter Differential Pressure Switch:	Yes		No	✓	Oil Drip Pan:		Yes		No	V	
Separator Differential Switch:	Yes		No	✓	Water Separator:		Yes		No	V	
Aftercooler Discharge Temp. Probe:	Yes		No	✓							
Site Details				Sales Co. / Distributor Details							
Company: SHAPLA FOOD LTD.					Sales Co. Distributor: TRIDENT AGENCY LTD.						
Address: PLOT-A-110-111, TONGI, BSCIC,	GAZI	IPUI	R		Address: AWAL CENTRE (9TH F	FLOOR), 34 KEMAL ATATURK AV	ENUE.	BANANI	C/A DH.	AKA.	
Address. The First Tit, Toxot, Botte, Orbit ex				BANGLADESH.							
PostCode: 1710						Postcode: 1213.					
Contact: ENG. MD. ATIQUR RAHMAN TALUKDER				Contact: MUHAMMAD ALI							
Telephone: +8801911-088999			Telephone: +8802 9821377-80.								
Email: shaplafood@gmail.com				Email: info@tridentbd.com							
Industry Sector				Commissioning Engineer: MD.RASHED, MD.MAHBUB							
Industry Sector Code Number*											
*For Relevant Code Number please see list on page 3.					Commissioning Date: 14.06.2022						

Compressor Application															
FOR FOOD FACTORY															
						T									
Oil Details															
Type: Trident															
Grade:															
Site/Environmental Conditions						Installation Details:									
Clean Site Conditions ?	Yes	V	ı	No*		Cable Size:						35 RM		mm²	
Installation Satisfactory ?	Yes	Ø	ı	No*		Fuse Size:				BRAKI	ER 10	00		amps	3
Oil/Water [#] Leaks ?	Yes*		ı	No	✓	Water Quality Satisfactory ?#				,	Yes		N/A	No*	
						Pipework Connections as per guidelines?				,	Yes	✓		No*	
*Please give full details in "Further Commi # Water-cooled models only	ents" overleaf.					*Please give full details in "Further Comments" overleaf. # Water-cooled models only									
Actual Values															
Internal Sump Pressure (B2):	bar	☑ 8.	.0	Мра		Volts On Load:			L1: ;	380 L2:	381 ,	L3: 38	80	Volts	
Line/Network Pressure (B1):	bar	☑ 7.	.5	Мра		Voltage Differential Acceptable ?				,	Yes	V		No	
Oil Temperature (R2):	°C	☑ 8	5 (°F		Full Load Amps:			L1 :	50 , L2	: 50	, L3 :50	0	amps	3
Ambient Temperature:	°C	☑ 38	8 (°F		No Load Amps:				11,1	11,14			amps	3
Fan Ran Temperature:	0C	☑ 88	8 (°F		Factory Load Condition : Full		Half		Light [
Fan Stop Temperature:	°C	☑ 80	0 (°F		Stop Delay Time		Sec	V	10					
Motor Start Delay :	Sec	☑ 6.	.0			Restart Delay :		Sec	V	100					
Fan Start Delay :	Sec	☑ 8.	.0			Drain Open Time :		Sec							
Start Delay Time :	Sec	☑ 5.	.0			Drain Close Time :		Min							
Load Delay Time :	Sec	☑ 6.	.0			Soft Start Delay :		Sec		N/A					
Standby Delay :	Sec	☑ 20	0.00			Motor Unload Frequency :		Hz	V	75					
Motor Minimum Frequency:	Hz	☑ 8	5			Hours									
Relative Humidity:				ď	%	Total Running Hours:						1		hrs	
Volts: L1: 3	380 , L2: 381	, L3:3	380	V	olts	Total Loaded Hours:						1		hrs	
Control Details															
Cut-out Point:	bar	☑ 8.	.0	Мра		Timer Control Enabled:				,	Yes*			No	V
Cut-in Point/Target Pressure:	bar	☑ 7.	.5	Мра		² Timer Control Enabled:				,	Yes*			No	V
² Cut-out Point:	bar	☑ 8.	.0	Мра		Optional Inputs Enabled:				,	Yes*			No	V
² Cut-in Point/Target Pressure:	bar	☑ 7.	.5	psi		Optional Inputs Enabled:				,	Yes*			No	✓
Operation:	automatic	. ∠	contin	uous	3 🗆	Base Load Select Enabled:				,	Yes*			No	V
Unloaded Pressure:	bar	V	8.0	psi		Auto-Restart Enabled:				,	Yes*			No	✓
Time Unloaded:				(sec	onds)	Sequencer Controlled:				,	Yes*			No	V
Remote Control Enabled:	Yes			No	V	Operator Training Completed:				,	Yes	Ø		No	
						* Please give full details in "Further Comments"	ove	rlea	f.						
Downstream Equipment Details												_			
Filter/s: Type/s and Grade/s :N/A															
Dryer: Manufacturer/type/serial No:	N/A														
Receiver Size (litres): N/A															

Signatures	Print	Sign	Date (dd/mm/yyyy)				
Operator:							
Training Completed ☑							
Commissioning Engineer:	MD. RASHED,MAHBUB	MD. RASHED,MAHBUB	14.06.2022				
Customer / End User:	MD.SHAHIDUL	MD.SHAHIDUL	14.06.2022				

